

Ferry PS Updated Scope May 26 CL32 Programme

Activity ID	Activity Name	Start	Finish	BL1 Start	BL1 Finish	Variance - BL1 Finish Date	Total Float	Remaining Duration	Activity % Complete	Comments	2026											
											Apr	May	Jun	Jul	Aug	Sep	Oct	Nov				
Ferry PS Updated Scope May 26 CL32 Programme											Ferry PS Updated Scope May 26 CL32 Programme											
Key Dates											Key Dates											
Contract Dates											Contract Dates											
FER-CD-1020	Terminal Float	25-Sep-26	07-Oct-26	02-Sep-26	14-Sep-26	-17	-17	9	0%		07-Oct-26, Terminal Float											
FER-CD-1010	Contract Completion		07-Oct-26*		14-Sep-26	-17	-17	0	0%		Contract Completion, 07-Oct-26*											
Planned Dates											Planned Dates											
FER-PD-1020	Submission of Full Outline Design Package		24-Sep-26		01-Sep-26	-17	-17	0	0%		Submission of Full Outline Design Package, 24-Sep-26											
FER-PD-1030	Planned Project Completion		24-Sep-26		01-Sep-26	-17	-17	0	0%		Planned Project Completion, 24-Sep-26											
Deliverables											Deliverables											
3D Modelling											3D Modelling											
FER-3D-1060	Civil Modelling - Other Assets	01-May-26 A	05-Jun-26	01-May-26	22-May-26	-9	-17	5	66.67%		05-Jun-26, Civil Modelling - Other Assets											
FER-3D-1070	Mechanical Modelling	01-May-26 A	05-Jun-26	01-May-26	22-May-26	-9	-17	5	66.67%		05-Jun-26, Mechanical Modelling											
FER-3D-1010	BIM Execution Plan	01-Jun-26	12-Jun-26	01-May-26	15-May-26	-19	-7	10	0%		12-Jun-26, BIM Execution Plan											
Concept Shaft Design											Concept Shaft Design											
FER-CSD-1040	[GET] - MGE to provide initial guidance on pile size and spacing		01-Jun-26*		05-May-26	-17	-17	0	0%	5 Day lag from when I	[GET] - MGE to provide initial guidance on pile size and spacing, 01-Jun-26*											
FER-CSD-1050	Check on shaft sizing and buoyancy assessment	01-Jun-26	05-Jun-26	06-May-26	12-May-26	-17	-17	5	0%		05-Jun-26, Check on shaft sizing and buoyancy assessment											
FER-CSD-1060	Produce 2D concept drawing	08-Jun-26	12-Jun-26	13-May-26	19-May-26	-17	-17	5	0%		12-Jun-26, Produce 2D concept drawing											
FER-CSD-1070	MGE Detailed Pile Design	15-Jun-26	26-Jun-26	20-May-26	03-Jun-26	-17	-12	10	0%		26-Jun-26, MGE Detailed Pile Design											
FER-CSD-1080	CAT2 check on MGE pile design	29-Jun-26	03-Jul-26	04-Jun-26	10-Jun-26	-17	-12	5	0%		03-Jul-26, CAT2 check on MGE pile design											
Outline Design Scope Freeze (Minimum Requirements)											Outline Design Scope Freeze (Minimum Requirements)											
Civils Design											Civils Design											
FER-CIV-1050	Shaft penetrations & details drawing	15-Jun-26	26-Jun-26	20-May-26	03-Jun-26	-17	-17	10	0%		26-Jun-26, Shaft penetrations & details drawing											
Client Review											Client Review											
FER-REV-1000	Submission of Outline Design Pack	29-Jun-26		04-Jun-26		-17	-17	0	0%		Submission of Outline Design Pack, 29-Jun-26,											
FER-REV-1010	Client Review of Design Pack	29-Jun-26	10-Jul-26	04-Jun-26	17-Jun-26	-17	-17	10	0%		10-Jul-26, Client Review of Design Pack											
Outline Design Submission											Outline Design Submission											
Civils Design											Civils Design											
Detailed Shaft Design											Detailed Shaft Design											
FER-CIV-1060	Benching design	13-Jul-26	24-Jul-26	18-Jun-26	01-Jul-26	-17	-17	10	0%		24-Jul-26, Benching design											
FER-CIV-1070	Cover slab design	27-Jul-26	31-Jul-26	02-Jul-26	08-Jul-26	-17	-17	5	0%		31-Jul-26, Cover slab design											
FER-CIV-1080	Pipe entry/exit from MHs	03-Aug-26	14-Aug-26	09-Jul-26	22-Jul-26	-17	-17	10	0%		14-Aug-26, Pipe entry/exit from MHs											
FER-CIV-1090	Pipe exit details for rising mains	17-Aug-26	21-Aug-26	23-Jul-26	29-Jul-26	-17	-17	5	0%		21-Aug-26, Pipe exit details for rising mains											
New Manholes											New Manholes											
FER-CIV-1100	MH01 & MH02 Design	13-Jul-26	21-Jul-26	18-Jun-26	26-Jun-26	-17	-16	7	0%		21-Jul-26, MH01 & MH02 Design											
FER-CIV-1110	Pipework from MHs to Shaft	22-Jul-26	28-Jul-26	29-Jun-26	03-Jul-26	-17	-16	5	0%		28-Jul-26, Pipework from MHs to Shaft											
Civils Design	Pipe entry/exit details	29-Jul-26	04-Aug-26	06-Jul-26	10-Jul-26	-17	-16	5	0%		04-Aug-26, Pipe entry/exit details											
Rising Mains											Rising Mains											
FER-CIV-1130	Valve Chamber	05-Aug-26	11-Aug-26	13-Jul-26	17-Jul-26	-17	-16	5	0%		11-Aug-26, Valve Chamber											
FER-CIV-1140	Flowmeter Chamber	12-Aug-26	18-Aug-26	20-Jul-26	24-Jul-26	-17	-16	5	0%		18-Aug-26, Flowmeter Chamber											
FER-CIV-1150	Civils Pipe Design	19-Aug-26	25-Aug-26	27-Jul-26	31-Jul-26	-17	-16	5	0%		25-Aug-26, Civils Pipe Design											
Storm Tank Air Vent											Storm Tank Air Vent											
FER-CIV-1170	Assessment of exit details	24-Aug-26	26-Aug-26	30-Jul-26	03-Aug-26	-17	-17	3	0%		26-Aug-26, Assessment of exit details											
Ducting/Cable Troughs											Ducting/Cable Troughs											
FER-CIV-1180	Routing & Design	03-Aug-26	07-Aug-26	09-Jul-26	15-Jul-26	-17	-4	5	0%		07-Aug-26, Routing & Design											
Mechanical Design											Mechanical Design											
Documents											Documents											
FER-MEC-1040	Significant Site Hazard Identification Plan	03-Aug-26	07-Aug-26	09-Jul-26	15-Jul-26	-17	-4	5	0%		07-Aug-26, Significant Site Hazard Identification Plan											
FER-MEC-1050	Material Take Off	03-Aug-26	07-Aug-26	09-Jul-26	15-Jul-26	-17	-4	5	0%		07-Aug-26, Material Take Off											
Drawings											Drawings											
FER-MEC-1060	GA Drawing - Pumps in shaft GA & Risers	13-Jul-26	15-Jul-26	18-Jun-26	22-Jun-26	-17	-11	3	0%		15-Jul-26, GA Drawing - Pumps in shaft GA & Risers											
FER-MEC-1070	GA Drawing - Tank Entry Pipe	16-Jul-26	20-Jul-26	23-Jun-26	25-Jun-26	-17	-11	3	0%		20-Jul-26, GA Drawing - Tank Entry Pipe											
FER-MEC-1080	GA Drawing - Tremie Pipe	21-Jul-26	23-Jul-26	26-Jun-26	30-Jun-26	-17	-11	3	0%		23-Jul-26, GA Drawing - Tremie Pipe											
FER-MEC-1090	GA Drawing - Fluidic Mixer	24-Jul-26	28-Jul-26	01-Jul-26	03-Jul-26	-17	-11	3	0%		28-Jul-26, GA Drawing - Fluidic Mixer											
FER-MEC-1110	Plan and long section for rising main	29-Jul-26	11-Aug-26	06-Jul-26	17-Jul-26	-17	-11	10	0%		11-Aug-26, Plan and long section for rising main											
FER-MEC-1100	Pipework layout plan c/w pipework and manhole schedule	29-Jul-26	31-Jul-26	06-Jul-26	08-Jul-26	-17	-4	3	0%		31-Jul-26, Pipework layout plan c/w pipework and manhole schedule											
Client Review & Design Assurance											Client Review & Design Assurance											
FER-REV-1020	Submission of Outline Design Pack	27-Aug-26		04-Aug-26		-17	-17	0	0%		Submission of Outline Design Pack, 27-Aug-26,											
FER-REV-1030	Client Review of Design Pack	27-Aug-26	10-Sep-26	04-Aug-26	17-Aug-26	-17	-17	10	0%		10-Sep-26, Client Review of Design Pack											
FER-REV-1040	Review and update drawings	11-Sep-26	24-Sep-26	18-Aug-26	01-Sep-26	-17	-17	10	0%		24-Sep-26, Review and update drawings											
FER-REV-1050	Final Submission		24-Sep-26		01-Sep-26	-17	-17	0	0%		Final Submission, 24-Sep-26											