



Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID		Activity Name		Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025										2026																			
											December					January					February					March					April					May				
											24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25			
Rossall Outfall Pipe Installation & Relining -CL32 April submis				59.00d	24-Nov-25 A	24-Jul-26	86.00d	24-Nov-25	24-Jul-26	0.00d																														
Key Dates				4.50d	24-Nov-25 A	30-May-26	35.00d	24-Nov-25	30-Apr-26	-19.00d																														
AMP8-DD&B-ROS-MIL-1000		Contract Award		0.00d	24-Nov-25 A			24-Nov-25		0.00d	◆ Contract Award																													
AMP8-DD&B-ROS-MIL-1010		Start Construction		0.00d	26-Jan-26 A			26-Jan-26		0.00d	◆ Start Construction																													
AMP8-DD&B-ROS-MIL-1060		Start Early works		0.00d	26-Jan-26 A			26-Jan-26		0.00d	◆ Start Early works																													
AMP8-DD&B-ROS-MIL-1080		AIO planned completion		0.00d		22-May-26	0.50d		23-Apr-26	0.00d	◆ AIO planned completion																													
AMP8-DD&B-ROS-MIL-1090		AIO terminal float		5.00d	22-May-26	29-May-26	1.50d	24-Apr-26	30-Apr-26	0.00d																														
AMP8-DD&B-ROS-MIL-1070		AIO contract completion		0.00d		30-May-26*	0.00d		30-Apr-26	0.00d																														
ECI Phase				6.00d	24-Nov-25 A	11-May-26	29.00d	24-Nov-25	11-May-26	0.00d	ECI Phase																													
General				0.00d	24-Nov-25 A	23-Jan-26 A		24-Nov-25	23-Jan-26	0.00d	General																													
AMP8-DD&B-ROS-ECI-1010		Risk & Opportunities Register		0.00d	24-Nov-25 A	23-Jan-26 A		24-Nov-25	23-Jan-26	0.00d																														
AMP8-DD&B-ROS-ECI-1060		Long Lead Items		0.00d	24-Nov-25 A	23-Jan-26 A		24-Nov-25	23-Jan-26	0.00d																														
AMP8-DD&B-ROS-ECI-1090		Constructability Review		0.00d	24-Nov-25 A	23-Jan-26 A		24-Nov-25	23-Jan-26	0.00d																														
AMP8-DD&B-ROS-ECI-1110		Site Visits & Design Development Reviews		0.00d	24-Nov-25 A	23-Jan-26 A		24-Nov-25	23-Jan-26	0.00d																														
AMP8-DD&B-ROS-ECI-1120		Advanced Works Identification		0.00d	24-Nov-25 A	23-Jan-26 A		24-Nov-25	23-Jan-26	0.00d																														
AMP8-DD&B-ROS-ECI-1130		HRA Screening & Outstanding Surveys		0.00d	24-Nov-25 A	23-Jan-26 A		24-Nov-25	23-Jan-26	0.00d																														
AMP8-DD&B-ROS-ECI-1140		HAZOP & ALM Sessions		0.00d	24-Nov-25 A	23-Jan-26 A		24-Nov-25	23-Jan-26	0.00d																														
AMP8-DD&B-ROS-ECI-1150		Constraint Understanding & Management		0.00d	24-Nov-25 A	23-Jan-26 A		24-Nov-25	23-Jan-26	0.00d																														
AMP8-DD&B-ROS-ECI-1160		Collaborative Meetings, Workshops & Sprints		0.00d	24-Nov-25 A	23-Jan-26 A		24-Nov-25	23-Jan-26	0.00d																														
UU - Landowner & Stakeholder Engagement				0.00d	24-Nov-25 A	29-Apr-26 A		24-Nov-25	29-Apr-26	0.00d	UU - Landowner & Stakeholder Engagement																													
AMP8-DD&B-ROS-ECI-1210		TTRO Application and Consent		0.00d	24-Nov-25 A	19-Jan-26 A		24-Nov-25	19-Jan-26	0.00d																														
Section 168				0.00d	24-Nov-25 A	02-Feb-26 A		24-Nov-25	02-Feb-26	0.00d	Section 168																													
Shaft 1				0.00d	05-Jan-26 A	26-Jan-26 A		05-Jan-26	26-Jan-26	0.00d	Shaft 1																													
AMP8-DD&B-ROS-ECI-1530		THE PARTINGTON GROUP LIMITED - Caravan park - RL Boundary (no borehole)		0.00d	20-Jan-26 A	26-Jan-26 A		20-Jan-26	26-Jan-26	0.00d	THE PARTINGTON GROUP LIMITED - Caravan park - RL Boundary (no borehole)																													
CANATXX GAS STORAGE LIMITED - Shaft 1, BH101 and BH102 in Title No. LAN40592				0.00d	05-Jan-26 A	26-Jan-26 A		05-Jan-26	26-Jan-26	0.00d	CANATXX GAS STORAGE LIMITED - Shaft 1, BH101 and BH102 in Title No. LAN40592																													
AMP8-DD&B-ROS-ECI-1510		Produce 168 Drawings and Issue to UU		0.00d	05-Jan-26 A	15-Jan-26 A		05-Jan-26	15-Jan-26	0.00d	Produce 168 Drawings and Issue to UU																													
AMP8-DD&B-ROS-ECI-1800		UU Serve Notice to Landowner		0.00d		16-Jan-26 A			16-Jan-26	0.00d	◆ UU Serve Notice to Landowner																													
AMP8-DD&B-ROS-ECI-1190		Section 168 - Power to Access to Carry Out Surveys Shaft 1 (Fleetwood Works)		0.00d	19-Jan-26 A	26-Jan-26 A		19-Jan-26	26-Jan-26	0.00d	Section 168 - Power to Access to Carry Out Surveys Shaft 1 (Fleetwood Works)																													
THE SECRETARY OF STATE FOR TRANSPORT - Access to Shaft, BH101 & BH102 in land Title No. LAN93912				0.00d	05-Jan-26 A	25-Jan-26 A		05-Jan-26	25-Jan-26	0.00d	THE SECRETARY OF STATE FOR TRANSPORT - Access to Shaft, BH101 & BH102 in land Title No. LAN93912																													
AMP8-DD&B-ROS-ECI-1810		Produce 168 Drawings and Issue to UU		0.00d	05-Jan-26 A	15-Jan-26 A		05-Jan-26	15-Jan-26	0.00d	Produce 168 Drawings and Issue to UU																													
AMP8-DD&B-ROS-ECI-1820		UU Serve Notice to Landowner		0.00d		16-Jan-26 A			16-Jan-26	0.00d	◆ UU Serve Notice to Landowner																													
AMP8-DD&B-ROS-ECI-1830		Section 168 - Power to Access to Carry Out Surveys Shaft 1 (Fleetwood Works)		0.00d	19-Jan-26 A	25-Jan-26 A		19-Jan-26	25-Jan-26	0.00d	Section 168 - Power to Access to Carry Out Surveys Shaft 1 (Fleetwood Works)																													
NATIONAL HIGHWAYS LIMITED - Access to Shaft off Amounderness way. Title No. LA763689				0.00d	12-Jan-26 A	26-Jan-26 A		12-Jan-26	26-Jan-26	0.00d	NATIONAL HIGHWAYS LIMITED - Access to Shaft off Amounderness way. Title No. LA763689																													
AMP8-DD&B-ROS-ECI-1840		Produce 168 Drawings and Issue to UU		0.00d	12-Jan-26 A	16-Jan-26 A		12-Jan-26	16-Jan-26	0.00d	Produce 168 Drawings and Issue to UU																													

Summary

Remaining Level of Effort

Construction summary, Team #1

Construction summary, Team #2

Construction summary, Team #3

Actual ...

Actual ...

Remain...

Critical...

Milesto...

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3

Data Date: 01-May-26

Page 1 of 19

Date

18-Mar-26


CL32 Programme Apr submission DD 1.5.26

Revision

SI

PN/RN

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025												2026													
									December					January				February			March				April				May					
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18
	AMP8-DD&B-ROS-ECI-1850	UU Serve Notice to Landowner	0.00d			19-Jan-26 A		19-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1860	Section 168 - Power to Access to Carry Out Surveys Shaft 1 (Fleetwood Works)	0.00d	20-Jan-26 A	26-Jan-26 A		20-Jan-26	26-Jan-26	0.00d																									
	Shaft 2		0.00d	24-Nov-25 A	02-Feb-26 A		24-Nov-25	02-Feb-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1220	Application and Agreement to close public footpath (Broadwater Wood Shaft 2)	0.00d	24-Nov-25 A	02-Feb-26 A		24-Nov-25	02-Feb-26	0.00d																									
	WYRE BOROUGH COUNCIL - Shaft 2, BH103, BH104 and BH105 are all within Title No. LAN31003		0.00d	12-Jan-26 A	26-Jan-26 A		12-Jan-26	26-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1870	Produce 168 Drawings and Issue to UU	0.00d	12-Jan-26 A	16-Jan-26 A		12-Jan-26	16-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1880	UU Serve Notice to Landowner	0.00d			19-Jan-26 A		19-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1230	Section 168 - Power to Access to Carry Out Surveys Shaft 2 ((Broadwater Woods)	0.00d	20-Jan-26 A	26-Jan-26 A		20-Jan-26	26-Jan-26	0.00d																									
	THE LANCASHIRE COUNTY COUNCIL - Access to Shaft 2, BH103, BH104 and BH105 is via. Title No. LAN9673		0.00d	12-Jan-26 A	26-Jan-26 A		12-Jan-26	26-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1890	Produce 168 Drawings and Issue to UU	0.00d	12-Jan-26 A	16-Jan-26 A		12-Jan-26	16-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1900	UU Serve Notice to Landowner	0.00d			19-Jan-26 A		19-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1910	Section 168 - Power to Access to Carry Out Surveys Shaft 2 ((Broadwater Woods)	0.00d	20-Jan-26 A	26-Jan-26 A		20-Jan-26	26-Jan-26	0.00d																									
	UNKOWN LANDOWNER - Access is also via an unnamed parcel of land		0.00d	12-Jan-26 A	26-Jan-26 A		12-Jan-26	26-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1920	Produce 168 Drawings and Issue to UU	0.00d	12-Jan-26 A	16-Jan-26 A		12-Jan-26	16-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1930	UU Serve Notice to Landowner	0.00d			19-Jan-26 A		19-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1940	Section 168 - Power to Access to Carry Out Surveys Shaft 2 ((Broadwater Woods)	0.00d	20-Jan-26 A	26-Jan-26 A		20-Jan-26	26-Jan-26	0.00d																									
	WYRE BOROUGH COUNCIL - BH 106 and CPT 101 are within Title No. LAN31019		0.00d	12-Jan-26 A	26-Jan-26 A		12-Jan-26	26-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1960	Produce 168 Drawings and Issue to UU	0.00d	12-Jan-26 A	16-Jan-26 A		12-Jan-26	16-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1970	UU Serve Notice to Landowner	0.00d			19-Jan-26 A		19-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1950	Section 168 - Power to Access to Carry Out Surveys Shaft 2 ((Broadwater Woods)	0.00d	20-Jan-26 A	26-Jan-26 A		20-Jan-26	26-Jan-26	0.00d																									
	Shaft 3 & Shaft 4		0.00d	05-Jan-26 A	26-Jan-26 A		05-Jan-26	26-Jan-26	0.00d																									
	THE LANCASHIRE CC - BH107, BH108, BH109, BH110 and CPT102 are within Title No. LAN81504		0.00d	12-Jan-26 A	26-Jan-26 A		12-Jan-26	26-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1980	Produce 168 Drawings and Issue to UU	0.00d	12-Jan-26 A	16-Jan-26 A		12-Jan-26	16-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-1990	UU Serve Notice to Landowner	0.00d			19-Jan-26 A		19-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-2000	Section 168 - Power to Access to Carry Out Surveys Shaft 3 & 4 Cardinal Allen Catholic High School Playing Field	0.00d	20-Jan-26 A	26-Jan-26 A		20-Jan-26	26-Jan-26	0.00d																									
	LANCASTER ROMAN CATHOLIC DIOCESAN TRUSTEES - land off Melbourne Avenue		0.00d	12-Jan-26 A	26-Jan-26 A		12-Jan-26	26-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-2010	Produce 168 Drawings and Issue to UU	0.00d	12-Jan-26 A	16-Jan-26 A		12-Jan-26	16-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-2020	UU Serve Notice to Landowner	0.00d			19-Jan-26 A		19-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-2030	Section 168 - Power to Access to Carry Out Surveys Shaft 3 & 4 Cardinal Allen Catholic High School Playing Field	0.00d	20-Jan-26 A	26-Jan-26 A		20-Jan-26	26-Jan-26	0.00d																									
	BLACKPOOL BOROUGH COUNCIL - Tramway LAN78634		0.00d	05-Jan-26 A	26-Jan-26 A		05-Jan-26	26-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-2070	Produce 168 Drawings and Issue to UU	0.00d	05-Jan-26 A	15-Jan-26 A		05-Jan-26	15-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-2080	UU Serve Notice to Landowner	0.00d			16-Jan-26 A		16-Jan-26	0.00d																									
	AMP8-DD&B-ROS-ECI-2090	Section 168 - Power to Access to Carry Out Surveys - Tramway	0.00d	19-Jan-26 A	26-Jan-26 A		19-Jan-26	26-Jan-26	0.00d																									
	ELECTRICITY NORTH WEST LIMITED - Electricity Sub station land at South Strand LA		0.00d	05-Jan-26 A	25-Jan-26 A		05-Jan-26	25-Jan-26	0.00d																									



Activity ID		Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025					2026					2026																			
										December					January					February					March					April					May				
										24	01	08	15	22	29	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25							
</																																							

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025						2026																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
									December						January				February				March				April				May																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
	AMP8-DD&B-ROS-ECI-2310	UU Serve Notice to Landowner	0.00d	22-Jan-26 A	26-Jan-26 A		22-Jan-26	26-Jan-26	0.00d																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				








Data Date: 01-May-26

Page 4 of 19



Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025					2026																								
									December					January					February					March					April					May				
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25			
Shaft 1		0.00d	20-Apr-26 A	25-Apr-26 A		16-Mar-26	21-Mar-26	0.00d																Shaft 1														
AMP8-DD&B-ROS-ECI-2590	UU Prepare and Issue Section 61	0.00d	20-Apr-26 A	24-Apr-26 A		16-Mar-26	20-Mar-26	0.00d																UU Prepare and Issue Section 61														
AMP8-DD&B-ROS-ECI-2620	Section 61- Approval - Shaft 1	0.00d	25-Apr-26 A			21-Mar-26		0.00d																Section 61- Approval - Shaft 1														
Shaft 2		0.00d	20-Apr-26 A	25-Apr-26 A		16-Mar-26	21-Mar-26	0.00d																Shaft 2														
AMP8-DD&B-ROS-ECI-2630	UU Prepare and Issue Section 61	0.00d	20-Apr-26 A	24-Apr-26 A		16-Mar-26	20-Mar-26	0.00d																UU Prepare and Issue Section 61														
AMP8-DD&B-ROS-ECI-2650	Section 61- Approval - Shaft 2	0.00d	25-Apr-26 A			21-Mar-26		0.00d																Section 61- Approval - Shaft 2														
Shaft 3		0.00d	20-Apr-26 A	25-Apr-26 A		16-Mar-26	21-Mar-26	0.00d																Shaft 3														
AMP8-DD&B-ROS-ECI-2660	UU Prepare and Issue Section 61	0.00d	20-Apr-26 A	24-Apr-26 A		16-Mar-26	20-Mar-26	0.00d																UU Prepare and Issue Section 61														
AMP8-DD&B-ROS-ECI-2680	Section 61- Approval - Shaft 3	0.00d	25-Apr-26 A			21-Mar-26		0.00d																Section 61- Approval - Shaft 3														
Shaft 4		0.00d	20-Apr-26 A	25-Apr-26 A		16-Mar-26	21-Mar-26	0.00d																Shaft 4														
AMP8-DD&B-ROS-ECI-2690	UU Prepare and Issue Section 61	0.00d	20-Apr-26 A	24-Apr-26 A		16-Mar-26	20-Mar-26	0.00d																UU Prepare and Issue Section 61														
AMP8-DD&B-ROS-ECI-2710	Section 61- Approval - Shaft 4	0.00d	25-Apr-26 A			21-Mar-26		0.00d																Section 61- Approval - Shaft 4														
Shaft 5		0.00d	20-Apr-26 A	25-Apr-26 A		16-Mar-26	21-Mar-26	0.00d																Shaft 5														
AMP8-DD&B-ROS-ECI-2720	UU Prepare and Issue Section 61	0.00d	20-Apr-26 A	24-Apr-26 A		16-Mar-26	20-Mar-26	0.00d																UU Prepare and Issue Section 61														
AMP8-DD&B-ROS-ECI-2740	Section 61- Approval - Shaft 5	0.00d	25-Apr-26 A			21-Mar-26		0.00d																Section 61- Approval - Shaft 5														
Shaft 7		0.00d	20-Apr-26 A	25-Apr-26 A		16-Mar-26	21-Mar-26	0.00d																Shaft 7														
AMP8-DD&B-ROS-ECI-2750	UU Prepare and Issue Section 61	0.00d	20-Apr-26 A	24-Apr-26 A		16-Mar-26	20-Mar-26	0.00d																UU Prepare and Issue Section 61														
AMP8-DD&B-ROS-ECI-2770	Section 61- Approval - Shaft 7	0.00d	25-Apr-26 A			21-Mar-26		0.00d																Section 61- Approval - Shaft 7														
Ground Investigation Shaft Boreholes		0.00d	26-Jan-26 A	16-Apr-26 A		26-Jan-26	14-Apr-26	-2.00d																Ground Investigation Shaft Boreholes														
Shaft 7 West Way		0.00d	26-Jan-26 A	11-Mar-26 A		26-Jan-26	11-Mar-26	0.00d																Shaft 7 West Way														
AMP8-DD&B-ROS-ECI-1390	Ground Investigation - Shaft 7 West Way - 2 Boreholes	0.00d	26-Jan-26 A	19-Feb-26 A		26-Jan-26	19-Feb-26	0.00d																Ground Investigation - Shaft 7 West Way - 2 Boreholes														
AMP8-DD&B-ROS-ECI-1450	Ground Investigation Report	0.00d	20-Feb-26 A	11-Mar-26 A		20-Feb-26	11-Mar-26	0.00d																Ground Investigation Report														
Shaft 5 West Way		0.00d	28-Jan-26 A	11-Mar-26 A		28-Jan-26	11-Mar-26	0.00d																Shaft 5 West Way														
AMP8-DD&B-ROS-ECI-1370	Ground Investigation Shaft 5 - West Way - 2 Boreholes	0.00d	28-Jan-26 A	20-Feb-26 A		28-Jan-26	20-Feb-26	0.00d																Ground Investigation Shaft 5 - West Way - 2 Boreholes														
AMP8-DD&B-ROS-ECI-1430	Ground Investigation Report	0.00d	23-Feb-26 A	11-Mar-26 A		23-Feb-26	11-Mar-26	0.00d																Ground Investigation Report														
Shaft 4 Cardinal Allen High School		0.00d	23-Feb-26 A	14-Apr-26 A		23-Feb-26	14-Apr-26	0.00d																Shaft 4 Cardinal Allen High School														
AMP8-DD&B-ROS-ECI-1360	Ground Investigation Shaft 4 Cardinal Allen High School - 2 Boreholes	0.00d	23-Feb-26 A	20-Mar-26 A		23-Feb-26	27-Mar-26	5.00d																Ground Investigation Shaft 4 Cardinal Allen High School - 2 Boreholes														
AMP8-DD&B-ROS-ECI-1420	Ground Investigation Report	0.00d	23-Mar-26 A	14-Apr-26 A		30-Mar-26	14-Apr-26	-5.00d																Ground Investigation Report														
Shaft 3 Cardinal Allen High School		0.00d	03-Mar-26 A	27-Mar-26 A		03-Mar-26	27-Mar-26	0.00d																Shaft 3 Cardinal Allen High School														
AMP8-DD&B-ROS-ECI-1350	Ground Investigation Shaft 3 - Cardinal Allen High School - 2 Boreholes	0.00d	03-Mar-26 A	13-Mar-26 A		03-Mar-26	13-Mar-26	0.00d																Ground Investigation Shaft 3 - Cardinal Allen High School - 2 Boreholes														
AMP8-DD&B-ROS-ECI-1410	Ground Investigation Report	0.00d	16-Mar-26 A	27-Mar-26 A		16-Mar-26	27-Mar-26	0.00d																Ground Investigation Report														
Shaft 2 BroadWater Wood		0.00d	23-Mar-26 A	14-Apr-26 A		21-Mar-26	14-Apr-26	0.00d																Shaft 2 BroadWater Wood														
AMP8-DD&B-ROS-ECI-1340	Ground Investigation Shaft 2 - Broadwater Woods - 2 Boreholes	0.00d	23-Mar-26 A	26-Mar-26 A		21-Mar-26	30-Mar-26	2.00d																Ground Investigation Shaft 2 - Broadwater Woods - 2 Boreholes														
AMP8-DD&B-ROS-ECI-1400	Ground Investigation Report	0.00d	27-Mar-26 A	14-Apr-26 A		30-Mar-26	14-Apr-26	-1.00d																Ground Investigation Report														
Summary			Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26						Data Date: 01-May-26					Date					Revision					Checked					Approved									
Remaining Level of Effort			Project ID: UU-AMP8-ROSS-DEL-1002-00197-30						Page 5 of 19					18-Mar-26					CL32 Programme Apr submission DD 1.5.26					SI					PN/RN									
Construction summary, Team #1			Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3																																			
Construction summary, Team #2																																						
Construction summary, Team #3																																						
Actual ...																																						
Actual ...																																						
Remai...																																						
Critical...																																						
Milesto...																																						

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025					2026																									
									December					January						February					March					April					May				
									24	01	08	15	22	29	05	12	19	26		02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25			
									Shaft 1 Fleetwood Works																														
Shaft 1 Fleetwood Works		0.00d	12-Mar-26 A	16-Apr-26 A		12-Mar-26	14-Apr-26	-2.00d																															
AMP8-DD&B-ROS-ECI-1170		Ground Investigation Shaft 1 - Fleetwood Works- 2 no Boreholes	0.00d	12-Mar-26 A	03-Apr-26 A		12-Mar-26	20-Mar-26	-9.00d																										 Ground Investigation Shaft 1 - Fleetwood Works- 2 no Boreholes				
AMP8-DD&B-ROS-ECI-1180		Ground Investigation Report	0.00d	07-Apr-26 A	16-Apr-26 A		23-Mar-26	14-Apr-26	7.00d																										 Ground Investigation Report				
Ground InvestigationTunnels		0.00d	26-Jan-26 A	29-Apr-26 A		26-Jan-26	29-Apr-26	0.00d																										 Ground InvestigationTunnels					
Tunnel Amounderness Way - King George Playing Fields Shaft 3		0.00d	10-Mar-26 A	29-Apr-26 A		10-Mar-26	29-Apr-26	0.00d																										 Tunnel Amounderness Way - King George Playing Fields Shaft 3					
AMP8-DD&B-ROS-ECI-1660		GI Tunnel Route Shaft 2 -3 - Broadwater Woods - 1 BH in Woods, 1 BH after Road Crossing, 1 Piezecone	0.00d	10-Mar-26 A	13-Mar-26 A		10-Mar-26	13-Mar-26	0.00d																										 GI Tunnel Route Shaft 2-3 - Broadwater Woods - 1 BH in Woods, 1 BH after Road Crossing, 1 Piezecone				
AMP8-DD&B-ROS-ECI-1720		Ground Investigation Report 2-3	0.00d	16-Mar-26 A	29-Apr-26 A		16-Mar-26	29-Apr-26	0.00d																										 Ground Investigation Report 2-3				
AMP8-DD&B-ROS-ECI-2780		GI Tunnel Route Shaft 2-3 - Broadwater Woods - 105	0.00d	27-Mar-26 A	03-Apr-26 A		01-Apr-26	09-Apr-26	0.00d																										 GI Tunnel Route Shaft 2-3 - Broadwater Woods - 105				
Tunnel King George Playing Fields Shaft 3 - King George Playing Fields Shaft 4		0.00d	09-Mar-26 A	07-Apr-26 A		09-Mar-26	07-Apr-26	0.00d																										 Tunnel King George Playing Fields Shaft 3 - King George Playing Fields Shaft 4					
AMP8-DD&B-ROS-ECI-1670		Ground Investigation Shaft 3 - Cardinal Allen High School - 1 Indicative Piezecone (CPTu)	0.00d	09-Mar-26 A	13-Mar-26 A		09-Mar-26	13-Mar-26	0.00d																										 Ground Investigation Shaft 3 - Cardinal Allen High School - 1 Indicative Piezecone (CPTu)				
AMP8-DD&B-ROS-ECI-1730		Ground Investigation Report 4	0.00d	14-Mar-26 A	07-Apr-26 A		14-Mar-26	07-Apr-26	0.00d																										 Ground Investigation Report 4				
Tunnel King George Playing Fields Shaft 4 - King George Playing Fields Shaft 5		0.00d	16-Mar-26 A	07-Apr-26 A		16-Mar-26	07-Apr-26	0.00d																										 Tunnel King George Playing Fields Shaft 4 - King George Playing Fields Shaft 5					
AMP8-DD&B-ROS-ECI-1740		Ground Investigation Report 4-5	0.00d	16-Mar-26 A	07-Apr-26 A		16-Mar-26	07-Apr-26	0.00d																										 Ground Investigation Report 4-5				
Tunnel West Way Shaft 5 - West Way Shaft 7		0.00d	26-Jan-26 A	16-Apr-26 A		26-Jan-26	16-Apr-26	0.00d																										 Tunnel West Way Shaft 5 - West Way Shaft 7					
AMP8-DD&B-ROS-ECI-1690		Ground Investigation Shaft 5 - West Way - 1 BH, 1 Piezecone (CPTu), 1 CBR By Dynamic Cone	0.00d	26-Jan-26 A	25-Feb-26 A		26-Jan-26	25-Feb-26	0.00d																										 Ground Investigation Shaft 5 - West Way - 1 BH, 1 Piezecone (CPTu), 1 CBR By Dynamic Cone				
AMP8-DD&B-ROS-ECI-1750		Ground Investigation Report 5-7	0.00d	26-Feb-26 A	16-Apr-26 A		26-Feb-26	16-Apr-26	0.00d																										 Ground Investigation Report 5-7				
AMP8-DD&B-ROS-ECI-2790		Ground Investigation - BH 119 - West Way	0.00d	31-Mar-26 A	13-Apr-26 A		01-Apr-26	09-Apr-26	-2.00d																										 Ground Investigation - BH 119 - West Way				
Ecology Surveys - Bowland Ecology		0.00d	14-Jan-26 A	25-Feb-26 A		14-Jan-26	25-Feb-26	0.00d																										 Ecology Surveys - Bowland Ecology					
AMP8-DD&B-ROS-ECI-1770		On Site Initial Survey	0.00d	14-Jan-26 A	14-Jan-26 A		14-Jan-26	14-Jan-26	0.00d																										 On Site Initial Survey				
AMP8-DD&B-ROS-ECI-1780		Meeting Bowland. Murphy and UU to agree Survey Strategy	0.00d	15-Jan-26 A	15-Jan-26 A		15-Jan-26	15-Jan-26	0.00d																										 Meeting Bowland. Murphy and UU to agree Survey Strategy				
AMP8-DD&B-ROS-ECI-1300		Initial surveys and desktop studies	0.00d	27-Jan-26 A	12-Feb-26 A		27-Jan-26	12-Feb-26	0.00d																										 Initial surveys and desktop studies				
AMP8-DD&B-ROS-ECI-2560		Share Proposals with LPA Planners	0.00d	27-Jan-26 A	27-Jan-26 A		27-Jan-26	27-Jan-26	0.00d																										 Share Proposals with LPA Planners				
AMP8-DD&B-ROS-ECI-1790		UU Mtg - Natural England HRA Migration Strategy	0.00d	28-Jan-26 A	28-Jan-26 A		28-Jan-26	28-Jan-26	0.00d																										 UU Mtg - Natural England HRA Migration Strategy				
AMP8-DD&B-ROS-ECI-2550		UU - Wyre Tree Officer Consultation/Agreement - Agree Compensation	0.00d	28-Jan-26 A	19-Feb-26 A		28-Jan-26	19-Feb-26	0.00d																										 UU - Wyre Tree Officer Consultation/Agreement - Agree Compensation				
AMP8-DD&B-ROS-ECI-2570		Produce HRA for tree clearance, GI and site Enabling works	0.00d	30-Jan-26 A	19-Feb-26 A		30-Jan-26	19-Feb-26	0.00d																										 Produce HRA for tree clearance, GI and site Enabling works				
AMP8-DD&B-ROS-ECI-1380		Broadwater Tree Clearance (with watching brief)	0.00d	19-Feb-26 A	25-Feb-26 A		19-Feb-26	25-Feb-26	0.00d																										 Broadwater Tree Clearance (with watching brief)				
AMP8-DD&B-ROS-ECI-2580		Ecology Surveys Complete	0.00d		25-Feb-26 A			25-Feb-26	0.00d																										 Ecology Surveys Complete				
Early Warning - EWN		6.00d	26-Jan-26 A	11-May-26	29.00d	26-Jan-26	11-May-26	0.00d																										 Early Warning - EWN					
AMP8-DD&B-ROS-ECI-1490		Access to Cardinal Allen restricted - shaft 3&4 -EWN 13	0.00d	26-Jan-26 A	14-Feb-26 A		26-Jan-26	14-Feb-26	0.00d																										 Access to Cardinal Allen restricted - shaft 3&4 -EWN 13				
AMP8-DD&B-ROS-ECI-1470		Historic Landfill site issue - shaft 3 - EWN 18	0.00d	04-Feb-26 A	27-Feb-26 A		04-Feb-26	27-Feb-26	0.00d																										 Historic Landfill site issue - shaft 3 - EWN 18				
AMP8-DD&B-ROS-ECI-1440		Historic Landfill site Issue - shaft 2 - EWN18	0.00d	16-Feb-26 A	27-Feb-26 A		16-Feb-26	27-Feb-26	0.00d																										 Historic Landfill site Issue - shaft 2 - EWN18				
AMP8-DD&B-ROS-ECI-1680		Existing Culvert in King George - EWN 11	0.00d	16-Feb-26 A	16-Mar-26 A		16-Feb-26	16-Mar-26	0.00d																										 Existing Culvert in King George - EWN 11				
AMP8-DD&B-ROS-ECI-1460		Delay - Treefelling - EWN 16	0.00d	16-Feb-26 A	18-Feb-26 A		16-Feb-26	18-Feb-26	0.00d																										 Delay - Treefelling - EWN 16				
AMP8-DD&B-ROS-ECI-1200		Historic Landfill site issue- shaft 1 - EWN 18	0.00d	16-Feb-26 A	27-Feb-26 A		16-Feb-26	27-Feb-26	0.00d																										 Historic Landfill site issue- shaft 1 - EWN 18				



Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025						2026																			
									December						January				February				March				April				May			
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18
AMP8-DD&B-ROS-ECI-1480	Cadnit Gas pipe - shaft2 - EWN	0.00d	04-Mar-26 A	19-Mar-26 A		04-Mar-26	19-Mar-26	0.00d																										
AMP8-DD&B-ROS-ECI-1240	Japanese knotweed - shaft 1- EWN 29	0.00d	08-Mar-26 A	20-Mar-26 A		08-Mar-26	20-Mar-26	0.00d																										
AMP8-DD&B-ROS-ECI-1250	National Highway - period to gain access to tunnel beneath - EWN 15	6.00d	20-Apr-26 A	11-May-26	9.00d	26-Mar-26	11-May-26	15.00d																										
Design		26.00d	22-Jan-26 A	09-Jun-26	50.00d	22-Jan-26	09-Jun-26	0.00d																										
Outline Design		6.00d	22-Jan-26 A	11-May-26	29.00d	22-Jan-26	11-May-26	0.00d																										
AMP8-DD&B-ROS-OD-1000	Outline Design	0.00d	22-Jan-26 A	10-Apr-26 A		22-Jan-26	10-Apr-26	0.00d																										
AMP8-DD&B-ROS-OD-2085	Contractor Confirmation	0.00d	22-Jan-26 A	30-Jan-26 A		22-Jan-26	30-Jan-26	0.00d																										
GI - Shafts		0.00d	22-Jan-26 A	11-May-26	29.00d	22-Jan-26	11-May-26	0.00d																										
AMP8-DD&B-ROS-OD-2010	Agree Boreholes Sequence - Programme	0.00d	22-Jan-26 A	23-Jan-26 A		22-Jan-26	23-Jan-26	0.00d																										
AMP8-DD&B-ROS-OD-2190	Complete Utilities Desktop Survey	0.00d	26-Jan-26 A	26-Jan-26 A		26-Jan-26	26-Jan-26	0.00d																										
AMP8-DD&B-ROS-OD-2050	Confirm Contractor GI Test Requirement	0.00d	30-Jan-26 A	30-Jan-26 A		30-Jan-26	30-Jan-26	0.00d																										
AMP8-DD&B-ROS-OD-2091	Confirm S1/S2 Alignment Following National Highways Engagement	0.00d	13-Feb-26 A	13-Feb-26 A		13-Feb-26	13-Feb-26	0.00d																										
AMP8-DD&B-ROS-OD-2150	Delay - Landfill site Issue - EWN18	0.00d	16-Feb-26 A	02-Mar-26 A		16-Feb-26	02-Mar-26	0.00d																										
AMP8-DD&B-ROS-OD-2140	Create Geotech Long Section	0.00d	16-Mar-26 A	16-Mar-26 A		16-Mar-26	16-Mar-26	0.00d																										
AMP8-DD&B-ROS-OD-2170	Complete LIDAR Survey	0.00d	17-Mar-26 A	17-Mar-26 A		17-Mar-26	17-Mar-26	0.00d																										
AMP8-DD&B-ROS-OD-2320	Complete GI Final Factual	0.00d		11-May-26	29.00d		11-May-26	0.00d																										
Shaft & Tunnel Design		6.00d	22-Jan-26 A	11-May-26	9.00d	22-Jan-26	11-May-26	0.00d																										
AMP8-DD&B-ROS-OD-2020	Known Materials List	0.00d	22-Jan-26 A	26-Jan-26 A		22-Jan-26	26-Jan-26	0.00d																										
AMP8-DD&B-ROS-OD-2200	Confirm Whether or not to Grout Annulus	0.00d	26-Jan-26 A	26-Jan-26 A		26-Jan-26	26-Jan-26	0.00d																										
AMP8-DD&B-ROS-OD-2095	Confirm Perm Shaft/Temp Shafts.	0.00d	27-Jan-26 A	27-Jan-26 A		27-Jan-26	27-Jan-26	0.00d																										
AMP8-DD&B-ROS-OD-2070	Concept Design Shaft 7 (Tie In Downstream)	0.00d	28-Jan-26 A	28-Jan-26 A		28-Jan-26	28-Jan-26	0.00d																										
AMP8-DD&B-ROS-OD-2100	Complete Pipework Long Section for Hyadraulic Review	0.00d	28-Jan-26 A	29-Jan-26 A		28-Jan-26	29-Jan-26	0.00d																										
AMP8-DD&B-ROS-OD-2120	Concept Design Shaft 7 (Tie In Upstream)	0.00d	29-Jan-26 A	02-Feb-26 A		29-Jan-26	02-Feb-26	0.00d																										
AMP8-DD&B-ROS-OD-2060	Complete Design for Product Pipe Materials	0.00d	30-Jan-26 A	02-Feb-26 A		30-Jan-26	02-Feb-26	0.00d																										
AMP8-DD&B-ROS-OD-2040	No of TBM Confirmation 6 feb	0.00d	03-Feb-26 A	03-Feb-26 A		03-Feb-26	03-Feb-26	0.00d																										
AMP8-DD&B-ROS-OD-2110	Commence Trenchless ECI Period 3fe	0.00d	03-Feb-26 A	10-Mar-26 A		03-Feb-26	10-Mar-26	0.00d																										
AMP8-DD&B-ROS-OD-2160	Shaft 7 Design Endorsed	0.00d	04-Mar-26 A	04-Mar-26 A		04-Mar-26	04-Mar-26	0.00d																										
AMP8-DD&B-ROS-OD-2180	Decide Tunnel Levels Invert and Grade	0.00d	05-Mar-26 A	25-Mar-26 A		05-Mar-26	20-Mar-26	-3.00d																										
AMP8-DD&B-ROS-OD-2260	Complete Pipe Jacking Design (Spec Settlement)	0.00d	26-Mar-26 A	13-Apr-26 A		23-Mar-26	23-Mar-26	-9.00d																										
AMP8-DD&B-ROS-OD-2290	GBR Document 2 weeks prior to Tunne ling Commencing	0.00d	02-Apr-26 A	02-Apr-26 A		24-Mar-26	24-Mar-26	0.00d																										
AMP8-DD&B-ROS-OD-2270	Submit Design to National Highways	0.00d	20-Apr-26 A	20-Apr-26 A		26-Mar-26	26-Mar-26	0.00d																										
AMP8-DD&B-ROS-OD-2330	National Highway - period to gain access to tunnel beneath	6.00d	20-Apr-26 A	11-May-26	9.00d	26-Mar-26	11-May-26	15.00d																										
AMP8-DD&B-ROS-OD-2310	National Highways Approval Complete	0.00d		11-May-26	9.00d		11-May-26	0.00d																										
GPR Survey		0.00d	06-Feb-26 A	02-Apr-26 A		06-Feb-26	20-Mar-26	-9.00d																										

Summary

Remaining Level of Effort

Construction summary, Team #1

Construction summary, Team #2

Construction summary, Team #3

Actual ...

Actual ...

Remai...

Critical...

Milesto...

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3

Date

18-Mar-26

Revision


CL32 Programme Apr submission DD 1.5.26

Checked

SI

Approved

PN/RN





Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025						2026																		
									December						January				February		March				April				May				
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11
	AMP8-DD&B-ROS-OUT-2210	Undertake Advanced GPR Survey 200m section adj to Fairway (to prove GRP/DI)	0.00d	06-Feb-26 A	09-Feb-26 A		06-Feb-26	09-Feb-26	0.00d																								
	AMP8-DD&B-ROS-OUT-2090	Undertake Enhanced GPR Survey Trial (Identify GPR/DI Interface)	0.00d	10-Feb-26 A	24-Feb-26 A		10-Feb-26	24-Feb-26	0.00d																								
	AMP8-DD&B-ROS-OUT-2130	Confirm Presence of GRP of Fairway Leg	0.00d	26-Feb-26 A	02-Apr-26 A		26-Feb-26	20-Mar-26	-9.00d																								
	AMP8-DD&B-ROS-OUT-2300	Complete GPR Survey	0.00d		02-Apr-26 A			20-Mar-26	0.00d																								
Piling Design			0.00d	09-Mar-26 A	31-Mar-26 A		09-Mar-26	31-Mar-26	0.00d																								
	AMP8-DD&B-ROS-OUT-1005	Specification / drawing	0.00d	09-Mar-26 A	19-Mar-26 A		09-Mar-26	19-Mar-26	0.00d																								
	AMP8-DD&B-ROS-OUT-1010	MGE design of pile	0.00d	09-Mar-26 A	27-Mar-26 A		09-Mar-26	27-Mar-26	0.00d																								
	AMP8-DD&B-ROS-OUT-0900	Piling Design start	0.00d	09-Mar-26 A			09-Mar-26		0.00d																								
	AMP8-DD&B-ROS-OUT-1090	Design of Guide Wall	0.00d	16-Mar-26 A	20-Mar-26 A		16-Mar-26	20-Mar-26	0.00d																								
	AMP8-DD&B-ROS-OUT-1020	MAE design approval	0.00d	30-Mar-26 A	31-Mar-26 A		30-Mar-26	31-Mar-26	0.00d																								
RAMS for piling work			0.00d	16-Mar-26 A	30-Mar-26 A		16-Mar-26	30-Mar-26	0.00d																								
	AMP8-DD&B-ROS-OUT-1050	Prepare RAMS and issue for approval	0.00d	16-Mar-26 A	20-Mar-26 A		16-Mar-26	20-Mar-26	0.00d																								
	AMP8-DD&B-ROS-OUT-1060	comment on RAMS	0.00d	23-Mar-26 A	24-Mar-26 A		23-Mar-26	24-Mar-26	0.00d																								
	AMP8-DD&B-ROS-OUT-1070	Revise RAMS	0.00d	25-Mar-26 A	26-Mar-26 A		25-Mar-26	26-Mar-26	0.00d																								
	AMP8-DD&B-ROS-OUT-1080	Approve RAMS for construction	0.00d	27-Mar-26 A	30-Mar-26 A		27-Mar-26	30-Mar-26	0.00d																								
Detailed Design			26.00d	13-Apr-26 A	09-Jun-26	9.00d	13-Apr-26	09-Jun-26	0.00d																								
	AMP8-DD&B-ROS-DES-1010	Detailed Design	26.00d	13-Apr-26 A	09-Jun-26	9.00d	13-Apr-26	09-Jun-26	0.00d																								
Temp Works Design			6.00d	13-Feb-26 A	11-May-26	70.00d	13-Feb-26	11-May-26	0.00d																								
	AMP8-DD&B-ROS-TWD-2150	Engage Sheet Piling Contractor TW Design	0.00d	13-Feb-26 A	06-Mar-26 A		13-Feb-26	06-Mar-26	0.00d																								
	AMP8-DD&B-ROS-TWD-2000	Temp Works Design	6.00d	20-Feb-26 A	11-May-26	9.00d	20-Feb-26	11-May-26	0.00d																								
	AMP8-DD&B-ROS-TWD-2280	Sheet Piling TW Design Complete	0.00d		06-Mar-26 A			06-Mar-26	0.00d																								
Procurement			59.00d	24-Nov-25 A	24-Jul-26	86.00d	24-Nov-25	24-Jul-26	0.00d																								
Material			59.00d	08-Dec-25 A	24-Jul-26	49.00d	08-Dec-25	24-Jul-26	0.00d																								
Cabins (Murphy)			0.00d	12-Jan-26 A	06-Feb-26 A		12-Jan-26	06-Feb-26	0.00d																								
Standard Container Cabins			0.00d	12-Jan-26 A	06-Feb-26 A		12-Jan-26	06-Feb-26	0.00d																								
	AMP8-DD&B-ROS-PROC-1080	Place Order Standard Container Cabins	0.00d	12-Jan-26 A	16-Jan-26 A		12-Jan-26	16-Jan-26	0.00d																								
	AMP8-DD&B-ROS-PROC-1090	Lead In Standard Container Cabins	0.00d	19-Jan-26 A	06-Feb-26 A		19-Jan-26	06-Feb-26	0.00d																								
1200 DI pipework			50.00d	08-Dec-25 A	13-Jul-26	43.00d	08-Dec-25	13-Jul-26	0.00d																								
	AMP8-DD&B-ROS-PROC-1470	Issue ITT	0.00d	08-Dec-25 A	12-Dec-25 A		08-Dec-25	12-Dec-25	0.00d																								
	AMP8-DD&B-ROS-PROC-1480	Tender period	0.00d	15-Dec-25 A	08-Jan-26 A		15-Dec-25	08-Jan-26	0.00d																								
	AMP8-DD&B-ROS-PROC-1490	Tender Return	0.00d	09-Jan-26 A	28-Jan-26 A		09-Jan-26	28-Jan-26	0.00d																								
	AMP8-DD&B-ROS-PROC-1500	Tender Evaluation Period &Approval	0.00d	29-Jan-26 A	19-Feb-26 A		29-Jan-26	19-Feb-26	0.00d																								
	AMP8-DD&B-ROS-PROC-1510	Place Order Date	0.00d	20-Feb-26 A	27-Mar-26 A		20-Feb-26	27-Mar-26	0.00d																								
	AMP8-DD&B-ROS-PROC-1520	Lead In (14 wks)	50.00d	01-Apr-26 A	13-Jul-26	43.00d	01-Apr-26	13-Jul-26	0.00d																								
Summary									Data Date: 01-May-26						Date		Revision						Checked		Approved								
Remaining Level of Effort									Page 8 of 19						18-Mar-26		CL32 Programme Apr submission DD 1.5.26						SI		PN/RN								
Construction summary, Team #1																																	
Construction summary, Team #2																																	
Construction summary, Team #3																																	
Actual ...																																	
Actual ...																																	
Remain...																																	
Critical...																																	
Milesto...																																	
Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26																																	
Project ID: UU-AMP8-ROSS-DEL-1002-00197-30																																	
Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3																																	



Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025												2026																
									December					January				February			March				April				May								
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25		
Manholes		0.00d	05-Feb-26 A	28-Apr-26 A		05-Feb-26	17-Apr-26	-7.00d																													
AMP8-DD&B-ROS-PROC-1540		Issue ITT	0.00d	05-Feb-26 A	05-Feb-26 A		05-Feb-26	05-Feb-26	0.00d																												
AMP8-DD&B-ROS-PROC-1550		Tender period	0.00d	06-Feb-26 A	18-Feb-26 A		06-Feb-26	18-Feb-26	0.00d																												
AMP8-DD&B-ROS-PROC-1560		Tender Return	0.00d	19-Feb-26 A	04-Mar-26 A		19-Feb-26	04-Mar-26	0.00d																												
AMP8-DD&B-ROS-PROC-1570		Tender Evaluation Period &Approval	0.00d	05-Mar-26 A	30-Mar-26 A		05-Mar-26	30-Mar-26	0.00d																												
AMP8-DD&B-ROS-PROC-1580		Place Order Date	0.00d	31-Mar-26 A	31-Mar-26 A		31-Mar-26	31-Mar-26	0.00d																												
AMP8-DD&B-ROS-PROC-1590		Lead In	0.00d	01-Apr-26 A	27-Apr-26 A		01-Apr-26	16-Apr-26	-7.00d																												
AMP8-DD&B-ROS-PROC-1600		Mobilisation tie ins	0.00d	28-Apr-26 A	28-Apr-26 A		17-Apr-26	17-Apr-26	0.00d																												
Shafts cutting ring		0.00d	08-Dec-25 A	16-Feb-26 A		08-Dec-25	16-Feb-26	0.00d																													
AMP8-DD&B-ROS-PROC-2250		Issue ITT	0.00d	08-Dec-25 A	08-Dec-25 A		08-Dec-25	08-Dec-25	0.00d																												
AMP8-DD&B-ROS-PROC-2260		Tender period	0.00d	09-Dec-25 A	19-Dec-25 A		09-Dec-25	19-Dec-25	0.00d																												
AMP8-DD&B-ROS-PROC-2270		Tender Return	0.00d	07-Jan-26 A	20-Jan-26 A		07-Jan-26	20-Jan-26	0.00d																												
AMP8-DD&B-ROS-PROC-2280		Tender Evaluation Period &Approval	0.00d	21-Jan-26 A	10-Feb-26 A		21-Jan-26	10-Feb-26	0.00d																												
AMP8-DD&B-ROS-PROC-2290		Place Order Date	0.00d	11-Feb-26 A	11-Feb-26 A		11-Feb-26	11-Feb-26	0.00d																												
AMP8-DD&B-ROS-PROC-2300		Lead In	0.00d	12-Feb-26 A	13-Feb-26 A		12-Feb-26	13-Feb-26	0.00d																												
AMP8-DD&B-ROS-PROC-2310		Deliver to site	0.00d	16-Feb-26 A	16-Feb-26 A		16-Feb-26	16-Feb-26	0.00d																												
Aggregates		0.00d	26-Jan-26 A	30-Jan-26 A		26-Jan-26	30-Jan-26	0.00d																													
AMP8-DD&B-ROS-PROC-1030		Aggregate call off	0.00d	26-Jan-26 A	30-Jan-26 A		26-Jan-26	30-Jan-26	0.00d																												
Valves for 1200mm		59.00d	05-Feb-26 A	24-Jul-26	48.00d	05-Feb-26	24-Jul-26	0.00d																													
AMP8-DD&B-ROS-PROC-2030		Issue ITT	0.00d	05-Feb-26 A	05-Feb-26 A		05-Feb-26	05-Feb-26	0.00d																												
AMP8-DD&B-ROS-PROC-2040		Tender period	0.00d	06-Feb-26 A	19-Feb-26 A		06-Feb-26	19-Feb-26	0.00d																												
AMP8-DD&B-ROS-PROC-2050		Tender Return	0.00d	20-Feb-26 A	05-Mar-26 A		20-Feb-26	05-Mar-26	0.00d																												
AMP8-DD&B-ROS-PROC-2060		Tender Evaluation Period &Approval	0.00d	06-Mar-26 A	27-Mar-26 A		06-Mar-26	27-Mar-26	0.00d																												
AMP8-DD&B-ROS-PROC-2070		Place Order Date	0.00d	30-Mar-26 A	30-Mar-26 A		30-Mar-26	30-Mar-26	0.00d																												
AMP8-DD&B-ROS-PROC-2080		Lead In	59.00d	31-Mar-26 A	24-Jul-26	48.00d	31-Mar-26	24-Jul-26	0.00d																												
Valves (Air Valves)		0.00d	05-Feb-26 A	29-Apr-26 A		05-Feb-26	29-Apr-26	0.00d																													
AMP8-DD&B-ROS-PROC-2100		Issue ITT	0.00d	05-Feb-26 A	05-Feb-26 A		05-Feb-26	05-Feb-26	0.00d																												
AMP8-DD&B-ROS-PROC-2110		Tender period	0.00d	06-Feb-26 A	18-Feb-26 A		06-Feb-26	18-Feb-26	0.00d																												
AMP8-DD&B-ROS-PROC-2120		Tender Return	0.00d	19-Feb-26 A	04-Mar-26 A		19-Feb-26	04-Mar-26	0.00d																												
AMP8-DD&B-ROS-PROC-2130		Tender Evaluation Period &Approval	0.00d	05-Mar-26 A	27-Mar-26 A		05-Mar-26	27-Mar-26	0.00d																												
AMP8-DD&B-ROS-PROC-2140		Place Order Date	0.00d	30-Mar-26 A	30-Mar-26 A		30-Mar-26	30-Mar-26	0.00d																												
AMP8-DD&B-ROS-PROC-2150		Lead In	0.00d	31-Mar-26 A	22-Apr-26 A		31-Mar-26	22-Apr-26	0.00d																												
AMP8-DD&B-ROS-PROC-2160		Deliver to Site Air Valves	0.00d	23-Apr-26 A	29-Apr-26 A		23-Apr-26	29-Apr-26	0.00d																												
Techno covers/Man Covers		0.00d	09-Feb-26 A	30-Apr-26 A		09-Feb-26	30-Apr-26	0.00d																													

Summary

Remaining Level of Effort

Construction summary, Team #1

Construction summary, Team #2

Construction summary, Team #3

Actual ...

Actual ...

Remai...

Critical...

Milesto...

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3

Data Date: 01-May-26

Page 9 of 19

Date	Revision	Checked	Approved
18-Mar-26	CL32 Programme Apr submission DD 1.5.26	SI	PN/RN



Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025					2026																				
									December					January					February			March				April				May				
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18
AMP8-DD&B-ROS-PROC-2170	Issue ITT	0.00d	09-Feb-26 A	09-Feb-26 A		09-Feb-26	09-Feb-26	0.00d																										
AMP8-DD&B-ROS-PROC-2180	Tender period	0.00d	10-Feb-26 A	23-Feb-26 A		10-Feb-26	23-Feb-26	0.00d																										
AMP8-DD&B-ROS-PROC-2190	Tender Return	0.00d	24-Feb-26 A	10-Mar-26 A		24-Feb-26	10-Mar-26	0.00d																										
AMP8-DD&B-ROS-PROC-2200	Tender Evaluation Period &Approval	0.00d	11-Mar-26 A	31-Mar-26 A		11-Mar-26	31-Mar-26	0.00d																										
AMP8-DD&B-ROS-PROC-2210	Place Order Date	0.00d	01-Apr-26 A	01-Apr-26 A		01-Apr-26	01-Apr-26	0.00d																										
AMP8-DD&B-ROS-PROC-2220	Lead In	0.00d	01-Apr-26 A	23-Apr-26 A		01-Apr-26	23-Apr-26	0.00d																										
AMP8-DD&B-ROS-PROC-2230	Mobilisation	0.00d	24-Apr-26 A	30-Apr-26 A		24-Apr-26	30-Apr-26	0.00d																										
Ready mix concrete		0.00d	26-Jan-26 A	30-Jan-26 A		26-Jan-26	30-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-2240	Call Off Order	0.00d	26-Jan-26 A	30-Jan-26 A		26-Jan-26	30-Jan-26	0.00d																										
piling material - concrete & steel		0.00d	16-Mar-26 A	16-Apr-26 A		16-Mar-26	16-Apr-26	0.00d																										
AMP8-DD&B-ROS-PROC-2320	Obtain Mix design - MGE	0.00d	16-Mar-26 A	20-Mar-26 A		16-Mar-26	20-Mar-26	0.00d																										
AMP8-DD&B-ROS-PROC-2330	Client mix design approval	0.00d	20-Mar-26 A	26-Mar-26 A		20-Mar-26	26-Mar-26	0.00d																										
AMP8-DD&B-ROS-PROC-2340	concrete - Call Off Order - MGE	0.00d	27-Mar-26 A	27-Mar-26 A		27-Mar-26	27-Mar-26	0.00d																										
AMP8-DD&B-ROS-PROC-2350	Order Reinforcement - MGE	0.00d	01-Apr-26 A	01-Apr-26 A		01-Apr-26	01-Apr-26	0.00d																										
AMP8-DD&B-ROS-PROC-2360	Piling Reinforcement Lead In - MGE	0.00d	01-Apr-26 A	16-Apr-26 A		01-Apr-26	16-Apr-26	0.00d																										
Sub Contractor		30.00d	24-Nov-25 A	15-Jun-26	15.00d	24-Nov-25	15-Jun-26	0.00d																										
Tree Surgery/Felling		0.00d	07-Jan-26 A	19-Feb-26 A		07-Jan-26	19-Feb-26	0.00d																										
AMP8-DD&B-ROS-PROC-1610	Issue ITT	0.00d	07-Jan-26 A	09-Jan-26 A		07-Jan-26	09-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-1620	Tender period	0.00d	12-Jan-26 A	14-Jan-26 A		12-Jan-26	14-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-1630	Tender Return	0.00d	15-Jan-26 A	21-Jan-26 A		15-Jan-26	21-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-1640	Tender Evaluation Period &Approval	0.00d	22-Jan-26 A	27-Jan-26 A		22-Jan-26	27-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-1650	Place Order Date	0.00d	28-Jan-26 A	28-Jan-26 A		28-Jan-26	28-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-1730	Delay - Tree officer - EWN 16- waiting meeting with council tree officer	0.00d	16-Feb-26 A	18-Feb-26 A		16-Feb-26	18-Feb-26	0.00d																										
AMP8-DD&B-ROS-PROC-1670	Mobilisation	0.00d	19-Feb-26 A	19-Feb-26 A		19-Feb-26	19-Feb-26	0.00d																										
Ecology		0.00d	15-Dec-25 A	26-Jan-26 A		15-Dec-25	26-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-1680	Issue ITT	0.00d	15-Dec-25 A	19-Dec-25 A		15-Dec-25	19-Dec-25	0.00d																										
AMP8-DD&B-ROS-PROC-1690	Tender period	0.00d	07-Jan-26 A	09-Jan-26 A		07-Jan-26	09-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-1700	Tender Return	0.00d	12-Jan-26 A	16-Jan-26 A		12-Jan-26	16-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-1710	Tender Evaluation Period &Approval	0.00d	19-Jan-26 A	22-Jan-26 A		19-Jan-26	22-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-1720	Place Order Date	0.00d	23-Jan-26 A	23-Jan-26 A		23-Jan-26	23-Jan-26	0.00d																										
AMP8-DD&B-ROS-PROC-1740	Mobilisation	0.00d	26-Jan-26 A	26-Jan-26 A		26-Jan-26	26-Jan-26	0.00d																										
Topo & GPR		0.00d	28-Nov-25 A	02-Feb-26 A		28-Nov-25	02-Feb-26	0.00d																										
AMP8-DD&B-ROS-PROC-1120	Issue ITT	0.00d	28-Nov-25 A	28-Nov-25 A		28-Nov-25	28-Nov-25	0.00d																										
AMP8-DD&B-ROS-PROC-1130	Tender period	0.00d	01-Dec-25 A	09-Dec-25 A		01-Dec-25	09-Dec-25	0.00d																										

Summary

Remaining Level of Effort

Construction summary, Team #1

Construction summary, Team #2

Construction summary, Team #3

Actual ...

Actual ...

Remai...

Critical...

Milesto...

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3

Data Date: 01-May-26

Page 10 of 19

Date

18-Mar-26

Revision

CL32 Programme Apr submission DD 1.5.26

Checked

SI

Approved

PN/RN



Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025					2026																								
									December					January					February					March					April					May				
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25							
AMP8-DD&B-ROS-PROC-1140 AMP8-DD&B-ROS-PROC-1150 AMP8-DD&B-ROS-PROC-1160 AMP8-DD&B-ROS-PROC-1180 Ground Investigation AMP8-DD&B-ROS-PROC-1190 AMP8-DD&B-ROS-PROC-1200 AMP8-DD&B-ROS-PROC-1210 AMP8-DD&B-ROS-PROC-1220 AMP8-DD&B-ROS-PROC-1230 AMP8-DD&B-ROS-PROC-1240 AMP8-DD&B-ROS-PROC-1250 Pipe jacking AMP8-DD&B-ROS-PROC-1260 AMP8-DD&B-ROS-PROC-1270 AMP8-DD&B-ROS-PROC-1280 AMP8-DD&B-ROS-PROC-1290 AMP8-DD&B-ROS-PROC-1300 AMP8-DD&B-ROS-PROC-1000 Traffic Management AMP8-DD&B-ROS-PROC-1400 AMP8-DD&B-ROS-PROC-1410 AMP8-DD&B-ROS-PROC-1420 AMP8-DD&B-ROS-PROC-1430 AMP8-DD&B-ROS-PROC-1440 AMP8-DD&B-ROS-PROC-1460 Hoarding AMP8-DD&B-ROS-PROC-1330 AMP8-DD&B-ROS-PROC-1340 AMP8-DD&B-ROS-PROC-1350 AMP8-DD&B-ROS-PROC-1360 AMP8-DD&B-ROS-PROC-1370 AMP8-DD&B-ROS-PROC-1380 AMP8-DD&B-ROS-PROC-1390	AMP8-DD&B-ROS-PROC-1140	Tender Return	0.00d	10-Dec-25 A	08-Jan-26 A		10-Dec-25	08-Jan-26	0.00d	Tender Return																												
	AMP8-DD&B-ROS-PROC-1150	Tender Evaluation Period &Approval	0.00d	09-Jan-26 A	15-Jan-26 A		09-Jan-26	15-Jan-26	0.00d	Tender Evaluation Period &Approval																												
	AMP8-DD&B-ROS-PROC-1160	Place Order Date	0.00d	16-Jan-26 A	16-Jan-26 A		16-Jan-26	16-Jan-26	0.00d	Place Order Date																												
	AMP8-DD&B-ROS-PROC-1180	Mobilisation 2nd feb	0.00d	19-Jan-26 A	02-Feb-26 A		19-Jan-26	02-Feb-26	0.00d	Mobilisation 2nd feb																												
	Ground Investigation		0.00d	25-Nov-25 A	23-Jan-26 A		25-Nov-25	23-Jan-26	0.00d	Ground Investigation																												
	AMP8-DD&B-ROS-PROC-1190	Issue ITT	0.00d	25-Nov-25 A	25-Nov-25 A		25-Nov-25	25-Nov-25	0.00d	Issue ITT																												
	AMP8-DD&B-ROS-PROC-1200	Tender period	0.00d	26-Nov-25 A	05-Dec-25 A		26-Nov-25	05-Dec-25	0.00d	Tender period																												
	AMP8-DD&B-ROS-PROC-1210	Tender Return	0.00d	08-Dec-25 A	19-Dec-25 A		08-Dec-25	19-Dec-25	0.00d	Tender Return																												
	AMP8-DD&B-ROS-PROC-1220	Tender Evaluation Period &Approval	0.00d	07-Jan-26 A	09-Jan-26 A		07-Jan-26	09-Jan-26	0.00d	Tender Evaluation Period &Approval																												
	AMP8-DD&B-ROS-PROC-1230	Place Order Date	0.00d	12-Jan-26 A	12-Jan-26 A		12-Jan-26	12-Jan-26	0.00d	Place Order Date																												
	AMP8-DD&B-ROS-PROC-1240	Lead In	0.00d	13-Jan-26 A	16-Jan-26 A		13-Jan-26	16-Jan-26	0.00d	Lead In																												
	AMP8-DD&B-ROS-PROC-1250	Mobilisation	0.00d	19-Jan-26 A	23-Jan-26 A		19-Jan-26	23-Jan-26	0.00d	Mobilisation																												
	Pipe jacking		0.00d	07-Jan-26 A	15-Apr-26 A		07-Jan-26	15-Apr-26	0.00d	Pipe jacking																												
	AMP8-DD&B-ROS-PROC-1260	Issue ITT	0.00d	07-Jan-26 A	09-Jan-26 A		07-Jan-26	09-Jan-26	0.00d	Issue ITT																												
	AMP8-DD&B-ROS-PROC-1270	Tender period	0.00d	12-Jan-26 A	16-Jan-26 A		12-Jan-26	16-Jan-26	0.00d	Tender period																												
	AMP8-DD&B-ROS-PROC-1280	Tender Return	0.00d	19-Jan-26 A	21-Jan-26 A		19-Jan-26	21-Jan-26	0.00d	Tender Return																												
	AMP8-DD&B-ROS-PROC-1290	Tender Evaluation Period &Approval	0.00d	22-Jan-26 A	11-Feb-26 A		22-Jan-26	11-Feb-26	0.00d	Tender Evaluation Period &Approval																												
	AMP8-DD&B-ROS-PROC-1300	Place Order Date	0.00d	12-Feb-26 A	11-Mar-26 A		12-Feb-26	11-Mar-26	0.00d	Place Order Date																												
	AMP8-DD&B-ROS-PROC-1000	Mobilisation Pipe Jacking Subcontractor	0.00d	16-Mar-26 A	15-Apr-26 A		16-Mar-26	15-Apr-26	0.00d	Mobilisation Pipe Jacking Subcontractor																												
	Traffic Management		0.00d	24-Nov-25 A	28-Jan-26 A		24-Nov-25	28-Jan-26	0.00d	Traffic Management																												
	AMP8-DD&B-ROS-PROC-1400	Issue ITT	0.00d	24-Nov-25 A	24-Nov-25 A		24-Nov-25	24-Nov-25	0.00d	Issue ITT																												
	AMP8-DD&B-ROS-PROC-1410	Tender period	0.00d	25-Nov-25 A	08-Dec-25 A		25-Nov-25	08-Dec-25	0.00d	Tender period																												
	AMP8-DD&B-ROS-PROC-1420	Tender Return	0.00d	09-Dec-25 A	07-Jan-26 A		09-Dec-25	07-Jan-26	0.00d	Tender Return																												
	AMP8-DD&B-ROS-PROC-1430	Tender Evaluation Period &Approval	0.00d	08-Jan-26 A	21-Jan-26 A		08-Jan-26	21-Jan-26	0.00d	Tender Evaluation Period &Approval																												
	AMP8-DD&B-ROS-PROC-1440	Place Order Date	0.00d	22-Jan-26 A	22-Jan-26 A		22-Jan-26	22-Jan-26	0.00d	Place Order Date																												
	AMP8-DD&B-ROS-PROC-1460	Mobilisation TM	0.00d	23-Jan-26 A	28-Jan-26 A		23-Jan-26	28-Jan-26	0.00d	Mobilisation TM																												
	Hoarding		0.00d	15-Dec-25 A	16-Feb-26 A		15-Dec-25	16-Feb-26	0.00d	Hoarding																												
	AMP8-DD&B-ROS-PROC-1330	Issue ITT	0.00d	15-Dec-25 A	15-Dec-25 A		15-Dec-25	15-Dec-25	0.00d	Issue ITT																												
	AMP8-DD&B-ROS-PROC-1340	Tender period	0.00d	16-Dec-25 A	12-Jan-26 A		16-Dec-25	12-Jan-26	0.00d	Tender period																												
	AMP8-DD&B-ROS-PROC-1350	Tender Return	0.00d	13-Jan-26 A	26-Jan-26 A		13-Jan-26	26-Jan-26	0.00d	Tender Return																												
	AMP8-DD&B-ROS-PROC-1360	Tender Evaluation Period &Approval	0.00d	27-Jan-26 A	06-Feb-26 A		27-Jan-26	06-Feb-26	0.00d	Tender Evaluation Period &Approval																												
	AMP8-DD&B-ROS-PROC-1370	Place Order Date	0.00d	09-Feb-26 A	09-Feb-26 A		09-Feb-26	09-Feb-26	0.00d	Place Order Date																												
AMP8-DD&B-ROS-PROC-1380	Lead In	0.00d	10-Feb-26 A	16-Feb-26 A		10-Feb-26	16-Feb-26	0.00d	Lead In																													
AMP8-DD&B-ROS-PROC-1390	Mobilisation to Site	0.00d		16-Feb-26 A			16-Feb-26	0.00d	Mobilisation to Site																													

Summary Actual ... Remaining Level of Effort Actual ... Construction summary, Team #1 Remai... Construction summary, Team #2 Critical... Construction summary, Team #3 Milesto...	Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26 Project ID: UU-AMP8-ROSS-DEL-1002-00197-30 Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3	Data Date: 01-May-26 Page 11 of 19	<table border="1"> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> <tr> <td>18-Mar-26</td> <td>CL32 Programme Apr submission DD 1.5.26</td> <td>SI</td> <td>PN/RN</td> </tr> </table>	Date	Revision	Checked	Approved	18-Mar-26	CL32 Programme Apr submission DD 1.5.26	SI	PN/RN
Date	Revision	Checked	Approved								
18-Mar-26	CL32 Programme Apr submission DD 1.5.26	SI	PN/RN								



Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID		Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025					2026					2026																						
										December					January					February					March					April					May							
										24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25						
Metalwork/Secondary Steelwork			30.00d	25-Mar-26 A	15-Jun-26	15.00d	25-Mar-26	15-Jun-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1750		Issue ITT	0.00d	25-Mar-26 A	10-Apr-26 A		25-Mar-26	09-Apr-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1760		Tender period	0.00d	10-Apr-26 A	30-Apr-26 A		10-Apr-26	30-Apr-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1770		Tender Return	15.00d	01-May-26	22-May-26	15.00d	01-May-26	22-May-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1780		Tender Evaluation Period &Approval	15.00d	26-May-26	15-Jun-26	15.00d	26-May-26	15-Jun-26	0.00d																																	
Cover slabs for shafts			7.00d	09-Feb-26 A	12-May-26	8.00d	09-Feb-26	29-Apr-26	-8.00d																																	
AMP8-DD&B-ROS-PROC-1820		Issue ITT	0.00d	09-Feb-26 A	20-Feb-26 A		09-Feb-26	20-Feb-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1830		Tender period	0.00d	23-Feb-26 A	09-Mar-26 A		23-Feb-26	09-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1840		Tender Return	0.00d	09-Mar-26 A	20-Mar-26 A		09-Mar-26	20-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1850		Tender Evaluation Period &Approval	0.00d	23-Mar-26 A	17-Apr-26 A		23-Mar-26	07-Apr-26	-8.00d																																	
AMP8-DD&B-ROS-PROC-1860		Place Order Date	0.00d	20-Apr-26 A	20-Apr-26 A		08-Apr-26	08-Apr-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1870		Lead In	2.00d	21-Apr-26 A	05-May-26	8.00d	09-Apr-26	22-Apr-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1880		Mobilisation 6 july SOS	5.00d	06-May-26	12-May-26	8.00d	23-Apr-26	29-Apr-26	0.00d																																	
Surfacing			0.00d	09-Feb-26 A	23-Apr-26 A		09-Feb-26	23-Apr-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1890		Issue ITT	0.00d	09-Feb-26 A	09-Feb-26 A		09-Feb-26	09-Feb-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1900		Tender period	0.00d	10-Feb-26 A	23-Feb-26 A		10-Feb-26	23-Feb-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1910		Tender Return	0.00d	24-Feb-26 A	09-Mar-26 A		24-Feb-26	09-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1920		Tender Evaluation Period &Approval	0.00d	10-Mar-26 A	30-Mar-26 A		10-Mar-26	30-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1930		Place Order Date	0.00d	31-Mar-26 A	31-Mar-26 A		31-Mar-26	31-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1940		Lead In	0.00d	01-Apr-26 A	16-Apr-26 A		01-Apr-26	16-Apr-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1950		Mobilisation	0.00d	20-Apr-26 A	23-Apr-26 A		17-Apr-26	23-Apr-26	1.00d																																	
Landscaping			0.00d	15-Dec-25 A	20-Mar-26 A		15-Dec-25	20-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1960		Issue ITT	0.00d	15-Dec-25 A	15-Dec-25 A		15-Dec-25	15-Dec-25	0.00d																																	
AMP8-DD&B-ROS-PROC-1970		Tender period	0.00d	16-Dec-25 A	14-Jan-26 A		16-Dec-25	14-Jan-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1980		Tender Return	0.00d	15-Jan-26 A	23-Jan-26 A		15-Jan-26	23-Jan-26	0.00d																																	
AMP8-DD&B-ROS-PROC-1990		Tender Evaluation Period &Approval	0.00d	26-Jan-26 A	05-Feb-26 A		26-Jan-26	05-Feb-26	0.00d																																	
AMP8-DD&B-ROS-PROC-2000		Place Order Date 6th Feb	0.00d	06-Feb-26 A	09-Feb-26 A		06-Feb-26	09-Feb-26	0.00d																																	
AMP8-DD&B-ROS-PROC-2010		Lead In	0.00d	10-Feb-26 A	09-Mar-26 A		10-Feb-26	09-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-2020		Mobilisation	0.00d	16-Mar-26 A	20-Mar-26 A		16-Mar-26	20-Mar-26	0.00d																																	
Piling			0.00d	09-Mar-26 A	31-Mar-26 A		09-Mar-26	31-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-2370		Issue ITT	0.00d	09-Mar-26 A	09-Mar-26 A		09-Mar-26	09-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-2380		Tender period	0.00d	10-Mar-26 A	16-Mar-26 A		10-Mar-26	16-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-2390		Tender Return	0.00d	16-Mar-26 A	20-Mar-26 A		16-Mar-26	20-Mar-26	0.00d																																	
AMP8-DD&B-ROS-PROC-2400		Tender Evaluation Period &Approval	0.00d	23-Mar-26 A	25-Mar-26 A		23-Mar-26	25-Mar-26	0.00d																																	

Summary

Remaining Level of Effort

Construction summary, Team #1

Construction summary, Team #2

Construction summary, Team #3

Actual ...

Actual ...

Remai...

Critical...

Milesto...

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3

Data Date: 01-May-26

Page 12 of 19

Date	Revision	Checked	Approved
18-Mar-26	CL32 Programme Apr submission DD 1.5.26	SI	PN/RN


0.00d			Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025										2026																			
											December					January					February					March					April					May				
											24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25			



Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID		Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025					2026																									
										December					January					February					March					April					May					
										24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25				
		AMP8-DD&B-ROS-CON-1040	Assemble the Jacket shutter	0.00d	19-Mar-26 A	19-Mar-26 A				-1.00d																														
		AMP8-DD&B-ROS-CON-1050	Concrete the cutting edge	0.00d	20-Mar-26 A	20-Mar-26 A				-1.00d																														
		AMP8-DD&B-ROS-CON-6970	Remove the Jacket shutter	0.00d	21-Mar-26 A	21-Mar-26 A				-1.00d																														
		AMP8-DD&B-ROS-CON-6980	Install Jacking Leg	0.00d	22-Mar-26 A	22-Mar-26 A				0.00d																														
		AMP8-DD&B-ROS-CON-6990	Install steel colar cages	0.00d	23-Mar-26 A	23-Mar-26 A				-1.00d																														
		AMP8-DD&B-ROS-CON-6800	Concrete - Collar - 000m3	0.00d	24-Mar-26 A	25-Mar-26 A				-2.00d																														
		Shaft Sinking (muck, Build, Wrap)		12.50d	28-Mar-26 A	16-May-26	11.50d			-38.50d																														
		AMP8-DD&B-ROS-CON-6810	Ring no 3,4,5,6 - (4 Ring @ 6 days ≈ 1 ring /1.5 d)	0.00d	28-Mar-26 A	12-Apr-26 A				-10.00d																														
		AMP8-DD&B-ROS-CON-6750	Ring no 7,8,9,10 (4 Ring @ 6 days ≈ 1 ring /1.5 d)	0.00d	13-Apr-26 A	22-Apr-26 A				-9.00d																														
		AMP8-DD&B-ROS-CON-6760	Ring no 11,12,13,14 (4 Ring @ 6 days ≈ 1 ring /1.5 d)	0.00d	23-Apr-26 A	30-Apr-26 A				-7.00d																														
		AMP8-DD&B-ROS-CON-6770	Ring no 15,16,17,18 (4 Ring @ 6 days ≈1 ring /1.5 d)	5.00d	30-Apr-26 A	07-May-26	11.50d			-6.00d																														
		AMP8-DD&B-ROS-CON-6780	Ring no 19,20,21,22 (4 Ring @ 6 days ≈1 ring /1.5d)	6.00d	08-May-26	14-May-26	11.50d			-6.00d																														
		AMP8-DD&B-ROS-CON-6790	Ring no 23 (≈1 ring /1.5d)	1.50d	15-May-26	16-May-26	11.50d			-1.50d																														
		Plug & Grouting		10.00d	16-May-26	29-May-26	17.54d			-10.00d																														
		AMP8-DD&B-ROS-CON-1170	Concrete Plug - 260 m3	1.00d	16-May-26	18-May-26	11.50d			-1.00d																														
		AMP8-DD&B-ROS-CON-5810	Curing time	7.00d	18-May-26	27-May-26	17.54d			-7.00d																														
		AMP8-DD&B-ROS-CON-5820	Dowel Collar 128No. S32 - 18/d	7.00d	18-May-26	27-May-26	18.54d			-7.00d																														
		AMP8-DD&B-ROS-CON-1200	Pump out	1.00d	27-May-26	28-May-26	17.54d			-1.00d																														
		AMP8-DD&B-ROS-CON-5830	Grout Annulus	1.00d	28-May-26	29-May-26	17.54d			-1.00d																														
		Structure Base		3.00d	29-May-26	02-Jun-26	17.54d			-3.00d																														
		AMP8-DD&B-ROS-CON-5840	Steel Fixing - ≈18.5 ton	3.00d	29-May-26	02-Jun-26	17.54d			-3.00d																														
		Shaft 5 West Way		15.00d	04-Mar-26 A	25-May-26	0.00d	28-Mar-26	14-May-26	-24.00d																														
		Cutting Edge & Jacking collar		0.00d	04-Mar-26 A	03-Apr-26 A		14-Apr-26	18-Apr-26	-21.13d																														
		AMP8-DD&B-ROS-CON-5860	Diaphragm wall construction	0.00d	04-Mar-26 A	09-Mar-26 A				-5.00d																														
		AMP8-DD&B-ROS-CON-1450	Excavation Inside diaphragm wall	0.00d	09-Mar-26 A	13-Mar-26 A		14-Apr-26	18-Apr-26	0.00d																														
		AMP8-DD&B-ROS-CON-5870	Blinding Concrete	0.00d	16-Mar-26 A	16-Mar-26 A				-1.00d																														
		AMP8-DD&B-ROS-CON-1240	Install & Fix the cutting edge	0.00d	16-Mar-26 A	19-Mar-26 A				-4.00d																														
		AMP8-DD&B-ROS-CON-5880	Build Rings no 1,2	0.00d	19-Mar-26 A	20-Mar-26 A				-2.00d																														
		AMP8-DD&B-ROS-CON-1260	Assemble the Jacket shutter	0.00d	23-Mar-26 A	23-Mar-26 A				-1.00d																														
		AMP8-DD&B-ROS-CON-5890	Concrete the cutting edge	0.00d	23-Mar-26 A	23-Mar-26 A				-1.00d																														
		AMP8-DD&B-ROS-CON-5900	Remove the Jacket shutter	0.00d	24-Mar-26 A	25-Mar-26 A				-2.00d																														
		AMP8-DD&B-ROS-CON-5910	Install Jacking Leg	0.00d	26-Mar-26 A	27-Mar-26 A				-2.00d																														
		AMP8-DD&B-ROS-CON-5920	Install steel colar cages	0.00d	28-Mar-26 A	30-Mar-26 A				-2.00d																														
		AMP8-DD&B-ROS-CON-5930	Concrete - Collar	0.00d	31-Mar-26 A	03-Apr-26 A				-3.00d																														
Summary Remaining Level of Effort Construction summary, Team #1 Construction summary, Team #2 Construction summary, Team #3 Actual ... Actual ... Remai... Critical... Milesto...		Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26 Project ID: UU-AMP8-ROSS-DEL-1002-00197-30 Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3							Data Date: 01-May-26 Page 15 of 19					Date	Revision					Checked	Approved																			
														18-Mar-26	CL32 Programme Apr submission DD 1.5.26					SI	PN/RN																			



Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025					2026																								
									December					January					February					March					April					May				
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25			
Shaft Sinking (muck, Build, Wrap)		9.50d	06-Apr-26 A	10-May-26	0.50d			-34.50d																					Shaft Sinking (muck, Build, Wrap)									
AMP8-DD&B-ROS-CON-5940		Ring no 3,4,5,6 (4 Ring @ 6 days ≈1 ring /1.5d)	0.00d	06-Apr-26 A	12-Apr-26 A			-7.00d																					Ring no 3,4,5,6 (4 Ring @ 6 days ≈1 ring /1.5d)									
AMP8-DD&B-ROS-CON-5950		Ring no 7,8,9,10 (4 Ring @ 6 days ≈1 ring /1.5d)	0.00d	12-Apr-26 A	21-Apr-26 A			-10.00d																					Ring no 7,8,9,10 (4 Ring @ 6 days ≈1 ring /1.5d)									
AMP8-DD&B-ROS-CON-1340		Ring no 11,12,13,14 (4 Ring @ 6 days ≈1 ring /1.5d)	0.00d	22-Apr-26 A	27-Apr-26 A			-6.00d																					Ring no 11,12,13,14 (4 Ring @ 6 days ≈1 ring /1.5d)									
AMP8-DD&B-ROS-CON-5960		Ring no 15,16,17,18 (4 Ring @ 6 days ≈1 ring /1.5d)	3.00d	28-Apr-26 A	03-May-26	0.50d		-6.00d																					Ring no 15,16,17,18 (4 Ring @ 6 days ≈1 ring /1.5d)									
AMP8-DD&B-ROS-CON-5970		Ring no 19,20,21 (4 Ring @ 6 days ≈1 ring /1.5d)	5.00d	04-May-26	08-May-26	0.50d		-5.00d																					Ring no 19,20,21 (4 Ring @ 6 days ≈1 ring /1.5d)									
AMP8-DD&B-ROS-CON-5980		Muck the last ring	1.50d	09-May-26	10-May-26	0.50d		-1.50d																					Muck the last ring									
Plug & Grouting		8.00d	10-May-26	18-May-26	0.50d	28-Mar-26	14-May-26	40.00d																					Plug & Grouting									
AMP8-DD&B-ROS-CON-1390		Concrete Plug - 260 m3	1.00d	10-May-26	11-May-26	0.50d	07-May-26	14-May-26	7.00d																					Concrete Plug - 260 m3								
AMP8-DD&B-ROS-CON-5990		Curing time	5.00d	11-May-26	16-May-26	0.50d		-5.00d																					Curing time									
AMP8-DD&B-ROS-CON-6000		Dowel Collar 128No. S32 - 18/d	5.00d	11-May-26	16-May-26	1.50d		-5.00d																					Dowel Collar 128No. S32 - 18/d									
AMP8-DD&B-ROS-CON-1420		Pump out	1.00d	16-May-26	17-May-26	0.50d	28-Mar-26	09-May-26	32.00d																					Pump out								
AMP8-DD&B-ROS-CON-6010		Grout Annulus	1.00d	17-May-26	18-May-26	0.50d		-1.00d																					Grout Annulus									
Structure Base		7.00d	18-May-26	25-May-26	0.50d			-7.00d																					Structure Base									
AMP8-DD&B-ROS-CON-2540		Steel Fixing ≈18.5 ton	3.00d	18-May-26	21-May-26	0.50d		-3.00d																					Steel Fixing ≈18.5 ton									
AMP8-DD&B-ROS-CON-6050		Concrete work - 87 m3	1.00d	21-May-26	22-May-26	0.50d		-1.00d																					Concrete work - 87 m3									
AMP8-DD&B-ROS-CON-6060		Curing time	3.00d	22-May-26	25-May-26	0.50d		-3.00d																					Curing time									
Secant Pile Shafts		23.66d	26-Mar-26 A	05-Jun-26	27.52d	30-Mar-26	22-Apr-26	-31.66d																					Secant Pile Shafts									
AMP8-DD&B-ROS-CON-6300		Mobilization 1st Rig to site	0.00d	30-Mar-26 A	31-Mar-26 A		30-Mar-26	31-Mar-26	0.00d																					Mobilization 1st Rig to site								
AMP8-DD&B-ROS-CON-6310		Mobilization 2nd Rig to site	1.00d	23-Apr-26 A	01-May-26	18.52d	16-Apr-26	22-Apr-26	-2.00d																					Mobilization 2nd Rig to site								
Shaft 3 Cardinal Allen High School		21.03d	26-Mar-26 A	03-Jun-26	18.97d			-45.03d																					Shaft 3 Cardinal Allen High School									
Guide Wall		0.00d	26-Mar-26 A	02-Apr-26 A				-8.00d																					Guide Wall									
AMP8-DD&B-ROS-CON-6530		Excavate & Blinding - Guide Wall	0.00d	26-Mar-26 A	27-Mar-26 A			-2.00d																					Excavate & Blinding - Guide Wall									
AMP8-DD&B-ROS-CON-6540		Steel Fixing & Formwork - Guide Wall	0.00d	28-Mar-26 A	30-Mar-26 A			-3.00d																					Steel Fixing & Formwork - Guide Wall									
AMP8-DD&B-ROS-CON-6550		Concrete - Guide wall	0.00d	31-Mar-26 A	31-Mar-26 A			-1.00d																					Concrete - Guide wall									
AMP8-DD&B-ROS-CON-6560		Curing time	0.00d	01-Apr-26 A	02-Apr-26 A			-2.00d																					Curing time									
Preparation Work for piling Rig		0.00d	01-Apr-26 A	19-Apr-26 A				-18.00d																					Preparation Work for piling Rig									
AMP8-DD&B-ROS-CON-6570		Installation Concrete Infill slab	0.00d	01-Apr-26 A	01-Apr-26 A			-1.00d																					Installation Concrete Infill slab									
AMP8-DD&B-ROS-CON-6580		Steel cages fabrication -22 pile ≈3 cages/d	0.00d	02-Apr-26 A	19-Apr-26 A			-17.00d																					Steel cages fabrication -22 pile ≈3 cages/d									
AMP8-DD&B-ROS-CON-6590		Curing time for Infill slab	0.00d	02-Apr-26 A	03-Apr-26 A			-2.00d																					Curing time for Infill slab									
Secant Piling Operations		21.20d	05-Apr-26 A	22-May-26	26.30d			-47.20d																					Secant Piling Operations									
AMP8-DD&B-ROS-CON-2710		Piling work- 7 soft pile (1.5 pile/d, pile depth ≈ 22m	0.00d	05-Apr-26 A	13-Apr-26 A			-8.66d																					Piling work- 7 soft pile (1.5 pile/d, pile depth ≈ 22m									
AMP8-DD&B-ROS-CON-6490		Piling work- 7 soft pile (1.5 pile/d, pile depth ≈ 22m	0.00d	13-Apr-26 A	22-Apr-26 A			-8.88d																					Piling work- 7 soft pile (1.5 pile/d, pile depth ≈ 22m									
AMP8-DD&B-ROS-CON-6420		Piling work- 5 hard pile (1 pile/d, pile depth ≈ 22m	0.00d	22-Apr-26 A	27-Apr-26 A			-5.00d																					Piling work- 5 hard pile (1 pile/d, pile depth ≈ 22m									
Summary									Data Date: 01-May-26					Date					Revision					Checked					Approved									
Remaining Level of Effort									Page 16 of 19					18-Mar-26					CL32 Programme Apr submission DD 1.5.26					SI					PN/RN									
Construction summary, Team #1																																						
Construction summary, Team #2																																						
Construction summary, Team #3																																						
Milestone																																						
Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26																																						
Project ID: UU-AMP8-ROSS-DEL-1002-00197-30																																						
Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3																																						



Project ID: UU-AMP8-ROSS-DEL-1002-00197-30

Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

[illegible]



Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025					2026																								
									December					January					February					March					April					May				
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11	18	25			
	Preparation Work for piling Rig	9.33d	11-May-26	20-May-26	14.42d			-9.33d																											Preparation Work for piling Rig			
	AMP8-DD&B-ROS-CON-7270	Installation Concrete Infill slab	2.00d	11-May-26	12-May-26	8.75d		-2.00d																											Installation Concrete Infill slab			
	AMP8-DD&B-ROS-CON-7280	Steel cages fabrication	7.33d	13-May-26	20-May-26	14.42d		-7.33d																											Steel cages fabrication			
	AMP8-DD&B-ROS-CON-7290	Curing time for Infill slab	1.00d	13-May-26	13-May-26	8.75d		-1.00d																											Curing time for Infill slab			
	Secant Piling Operations	19.00d	14-May-26	01-Jun-26	8.75d			-19.00d																											Secant Piling Operations			
	AMP8-DD&B-ROS-CON-7160	Piling work- 7 soft pile (1 pile/d, pile depth ≈ 30m)	7.00d	14-May-26	20-May-26	8.75d		-7.00d																											Piling work- 7 soft pile (1 pile/d, pile depth ≈ 30m)			
	AMP8-DD&B-ROS-CON-7170	Piling work- 5 hard pile (1 pile/d, pile depth ≈ 30m)	5.00d	21-May-26	25-May-26	8.75d		-5.00d																											Piling work- 5 hard pile (1 pile/d, pile depth ≈ 30m)			
	AMP8-DD&B-ROS-CON-7180	Piling work- 7 soft pile (1 pile/d, pile depth ≈ 30m)	7.00d	26-May-26	01-Jun-26	8.75d		-7.00d																											Piling work- 7 soft pile (1 pile/d, pile depth ≈ 30m)			
	Shaft 2 BroadWater Wood	15.66d	14-May-26	05-Jun-26	27.52d			-15.66d																											Shaft 2 BroadWater Wood			
	Guide Wall	7.00d	14-May-26	20-May-26	39.52d			-7.00d																											Guide Wall			
	AMP8-DD&B-ROS-CON-6890	Excavate & Blinding - Guide Wall	1.00d	14-May-26	14-May-26	39.52d		-1.00d																											Excavate & Blinding - Guide Wall			
	AMP8-DD&B-ROS-CON-6900	Steel Fixing & Formwork - Guide Wall (internal & External, L=70m)	3.00d	15-May-26	17-May-26	39.52d		-3.00d																											Steel Fixing & Formwork - Guide Wall (internal & External, L=70m)			
	AMP8-DD&B-ROS-CON-6910	Concrete - Guide wall	1.00d	18-May-26	18-May-26	39.52d		-1.00d																											Concrete - Guide wall			
	AMP8-DD&B-ROS-CON-6920	Curing time	2.00d	19-May-26	20-May-26	39.52d		-2.00d																											Curing time			
	Preparation Work for piling Rig	8.33d	22-May-26	30-May-26	45.85d			-8.33d																											Preparation Work for piling Rig			
	AMP8-DD&B-ROS-CON-6930	Installation Concrete Infill slab	1.00d	22-May-26	22-May-26	39.52d		-1.00d																											Installation Concrete Infill slab			
	AMP8-DD&B-ROS-CON-6940	Steel cages fabrication	7.33d	23-May-26	30-May-26	45.85d		-7.33d																											Steel cages fabrication			
	AMP8-DD&B-ROS-CON-6950	Curing time for Infill slab	2.00d	23-May-26	24-May-26	39.52d		-2.00d																											Curing time for Infill slab			
	Secant Piling Operations	9.66d	26-May-26	05-Jun-26	33.52d			-9.66d																											Secant Piling Operations			
	AMP8-DD&B-ROS-CON-6820	Piling work- 7 soft pile (1.5 pile/d, pile depth ≈ 22m)	4.66d	26-May-26	30-May-26	33.52d		-4.66d																											Piling work- 7 soft pile (1.5 pile/d, pile depth ≈ 22m)			
	AMP8-DD&B-ROS-CON-6830	Piling work- 5 hard pile (1 pile/d, pile depth ≈ 22m)	5.00d	30-May-26	05-Jun-26	33.52d		-5.00d																											Piling work- 5 hard pile (1 pile/d, pile depth ≈ 22m)			
	Tunnelling - 24/7 Working	5.00d	22-May-26	01-Jun-26	0.50d	17-May-26	19-May-26	-3.00d																											Tunnelling - 24/7 Working			
	TBM#1	5.00d	22-May-26	01-Jun-26	0.50d	17-May-26	19-May-26	-3.00d																											TBM#1			
	AMP8-DD&B-ROS-CON-1780	Mobilise Equipment To Site (DEPENDENT UPON EARLY ORDER TO SECURE)	3.00d	22-May-26	25-May-26	0.50d	17-May-26	19-May-26	0.00d																										Mobilise Equipment To Site (DEPENDENT UPON EARLY ORDER TO SECURE)			
	Drive from S5 to S7, 359m	7.00d	25-May-26	01-Jun-26	0.55d			-7.00d																											Drive from S5 to S7, 359m			
	Setup TBM	7.00d	25-May-26	01-Jun-26	0.55d			-7.00d																											Setup TBM			
	AMP8-DD&B-ROS-CON-4710	Survey & Setout TBM Line and Level	1.00d	25-May-26	26-May-26	0.55d		-3.00d																											Survey & Setout TBM Line and Level			
	AMP8-DD&B-ROS-CON-4720	Install Lunch Rails/ Cradle, Install Jacking Rig	1.50d	25-May-26	27-May-26	0.55d		-4.50d																											Install Lunch Rails/ Cradle, Install Jacking Rig			
	AMP8-DD&B-ROS-CON-4730	Install Thrust frame & Install surface equipments	2.00d	27-May-26	29-May-26	0.55d		-6.00d																											Install Thrust frame & Install surface equipments			
	AMP8-DD&B-ROS-CON-4740	Install Hydraulic jacks & connect system	1.00d	29-May-26	30-May-26	0.55d		-3.00d																											Install Hydraulic jacks & connect system			
	AMP8-DD&B-ROS-CON-4750	Install Eye Frame & install TBM and commission	2.50d	30-May-26	01-Jun-26	0.55d		-7.50d																											Install Eye Frame & install TBM and commission			
	Tie In Connections	21.00d	13-Mar-26 A	02-Jun-26	76.00d	13-Mar-26	02-Jun-26	0.00d																											Tie In Connections			
	Upstream Connection - Shaft 2 Fleetwood Works	21.00d	01-May-26	02-Jun-26	76.00d	01-May-26	02-Jun-26	0.00d																											Upstream Connection - Shaft 2 Fleetwood Works			
	AMP8-DD&B-ROS-CON-2110	Earliest Mobilisation Following Completion of Tunnelling Works Out of S2	1.00d	01-May-26	01-May-26	76.00d	01-May-26	01-May-26	0.00d																										Earliest Mobilisation Following Completion of Tunnelling Works Out of S2			
Summary									Date										Revision										Checked					Approved				
Remaining Level of Effort									18-Mar-26										CL32 Programme Apr submission DD 1.5.26										SI					PN/RN				
Construction summary, Team #1																																						
Construction summary, Team #2																																						
Construction summary, Team #3																																						
Actual ...																																						
Actual ...																																						
Remain...																																						
Critical...																																						
Milesto...																																						
Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26									Data Date: 01-May-26																													
Project ID: UU-AMP8-ROSS-DEL-1002-00197-30									Page 18 of 19																													
Project Baseline: Rossall Outfall Pipe Installation & Relining -CL32 March submission DD 01.4.26 - B3																																						



Programme ref: Rossall Outfall Pipe Installation & Relining -CL32 April submission DD 1.5.26

Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	BL1 Start	BL1 Finish	Variance - BL1 Duration	2025					2026																			
									December					January				February				March				April				May			
									24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06	13	20	27	04	11
	AMP8-DD&B-ROS-CON-2120	Mobilise to Work Area	1.00d	05-May-26	05-May-26	76.00d	05-May-26	05-May-26	0.00d																								Mobilise to Work Area
	AMP8-DD&B-ROS-CON-2130	Clear area of vegetation and civilise	1.00d	06-May-26	06-May-26	76.00d	06-May-26	06-May-26	0.00d																								Clear area of vegeta
	AMP8-DD&B-ROS-CON-2140	Earthworks to level area off	1.00d	07-May-26	07-May-26	76.00d	07-May-26	07-May-26	0.00d																								Earthworks to level a
	AMP8-DD&B-ROS-CON-2150	Vacume excavation to perimeter of cofferdam and location of existing GRP main	1.00d	08-May-26	08-May-26	76.00d	08-May-26	08-May-26	0.00d																								Vacume excavation
	AMP8-DD&B-ROS-CON-2160	Mobilise Giken Silent Press Rig + Reaction Frame (Temp Works?)	1.00d	11-May-26	11-May-26	76.00d	11-May-26	11-May-26	0.00d																								Mobilise Giken S
	AMP8-DD&B-ROS-CON-2170	Drive Sheets to formation (40m x 6m)	5.00d	12-May-26	18-May-26	76.00d	12-May-26	18-May-26	0.00d																								Drive Shee
	AMP8-DD&B-ROS-CON-2180	Excavate & Frame	10.00d	19-May-26	02-Jun-26	76.00d	19-May-26	02-Jun-26	0.00d																								
	Downstream Connection (Shaft 7) West Way		20.00d	13-Mar-26 A	01-Jun-26	29.00d	13-Mar-26	01-Jun-26	0.00d																								
	AMP8-DD&B-ROS-CON-2510	Issue TTRO request	0.00d	13-Mar-26 A	13-Mar-26 A		13-Mar-26	13-Mar-26	0.00d																								Issue TTRO request
	AMP8-DD&B-ROS-CON-2520	TTRO notice period - 12 weeks	20.00d	16-Mar-26 A	01-Jun-26	29.00d	16-Mar-26	01-Jun-26	0.00d																								